

**Ward 1 Linn**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Linn Park	Path works to increase active travel options and access to Cathcart Castle	£31,800	Ecological appraisal of this area is complete.	Licence process for working near protected species Spring/Summer 2025, with a view to programming works Autumn/Winter 2025/26
Linn Park	Four benches- locations to be agreed between officers and Friends of Linn Park	£1800	Funds granted to local organisation	
Linn Park	Supply of path and fencing materials to the Friends of Linn Park to support path improvements near Adventure Playground entrance	£1600	Funds granted to local organisation	
Linn Park	Additional item of older Children's Play equipment	£21,374		
Kings Park	Pond works	£2183	Funds granted to local organisation	
Kings Park	First phase of 10 no. standard tree planting, within locations identified by officers and Friends of Kings Park	£3000	Complete	
Castlemilk Park	Castlemilk Park and Cathkin Braes Surface Water Management Actions to address silting up of Castlemilk Park Pond	£10,000	Complete	

**2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Linn Park	Contribution to additional phase of funding to Cathcart Castle path works	£10,000	Ecological appraisal of this area is complete.	Licence process for working near protected species Spring/Summer 2025, with a view to programming works Autumn/Winter 2025/26
Kings Park	Re-dress golden gravel paths within Sensory Garden	£7,750	Complete	
Linn Park	White Cart Walkway works to address surface water management, concrete steps and walkability of path	£17,000	Complete	
Castlemilk Park	Contribution towards feasibility study for lighting upgrades	£1500	Complete	
Linn Park	Beech Walk near Linn	£1000	Complete	
Castlemilk and Cathkin Braes	Further phase of £15,000 works (following repairs to the culverted section) to address silting up of Castlemilk upstream of the Park pond culvert and remove blockages	£15,000	Complete	
Kings Park	Kings Park woodland management and creation of swales near park entrance at corner of Glencroft Road and Midcroft Avenue to address localised surface water issue highlighted by residents	£7,000	Complete	
Linn Adventure Playground	Upgrades to timber retaining structures	£6000	Works programmed	Spring/Summer 2025

	and trim trail			
--	----------------	--	--	--

**Ward 2 Newlands/Auldburn  
2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status &amp; Next Steps</b>	<b>Next Steps</b>
Newlands Park	Works to the pond to establish a system where an overflow would be created from the pond following periods of heavy rainfall into a SUDS area.	£20,000	Contractor is carrying out final works	
Greenbank Park	Pollinator Plan- habitat creation, seasonal interest, the frontage to Nether Auldburn Rd giving some colour, bulbs etc,	£5,000	Complete	
Auldburn Park	Pollinator Plan- habitat creation, seasonal interest, the frontage to Auldburn Rd giving some colour, bulbs etc,	£5,000	Complete	
Auldburn Park	Painting of railings by specialist contractor- first phase	£5,000	Sections of the fence require full replacement	Spring/Summer 2025
King George V Park	Upgrade grass path from Kennishead housing to the shops on Boydstone Rd	£11,478	Complete	
King George V Park	Woodland management works at Viking Way to crown lift and thin trees, to reduce encroachment onto footway	£1,000	Complete	

King George V Park	Painting of railings by specialist contractor- first phase	£5,000		Spring/Summer 2025
Hillpark Drive	Planting of shade loving species (ferns, hostas etc.)	£8,000	Following feedback from the Community Council funds reallocated to Hillpark Drive Play Area.	
Boydstone Road footpath to underpass	Carry out some habitat improvement works to the plot of land in GCC ownership (noting that the land ownership map indicates that the path and entrance are owned by others)	£300	Complete	

### 2022/23

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next steps</b>
Footpath @ Shawbridge Street to Pollokshaws Rd	Replace areas of steps/slabs with materials/ramps better suited to walking and wheeling, enhance planting to establish more wildflowers and bulbs, review any woodland thinning which may be required, upgrade existing adopted street lighting columns to modern standards and add	£52,800	Planting works and vegetation management took place Autumn / Winter 23/24 with input from resident and corporate volunteers.	Spring/Summer 2025

	directional active travel signage.			
Pollok Country Park	Fairy Garden: Refurbish existing Dinosaur Heads near fairy garden and add additional ones	£4,000	Complete	
Newlands Park	Supply and install storage container for tools to support Friends of Newlands Park in their volunteering activity	£800	Complete	

**Ward 3 Greater Pollok**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Dams to Darnley Entrance on Nitshill Road near Sainsburys-improve	Thinning of the trees to open this area up, bulb planting and replace the signage	£3000		Spring/Summer 2025
Brockburn Path	Crown lifting of trees, to complement the bulb planting that is funded by Biodiversity Challenge Fund, to support future healthy growth of the trees, make the walkway feel more open and making it easier to identify and report fly-tippers	£9000	Complete	

Men's Shed	Early actions to improve greenspace and outdoor activity	£1000	Funds granted to local organisation	
Linear nature walk from St. Paul's to Crookston Castle	Directional and interpretive signage and mapping, scope of which will build on bulb planting that is funded by Biodiversity Challenge Fund, with QR codes to access additional information, designed in conjunction with St Pauls, RSPB, Greater Pollok Greenspace and Woodlands Dev Group, Storytelling Centre, build on previous work done as part of Stirling Maxwell Forest Park. Includes widening of paths and enhance surface/signage/visibility of active travel routes and entrances/decision points	£25,000		
Linear nature walk from Dams to Darnley Country Park to Brockburn Path	Directional and interpretive signage and mapping, scope of which will build on bulb planting that is funded by Biodiversity Challenge Fund, with QR codes to access additional information, designed in conjunction with schools,	£25,000		Spring/Summer 2025

	RSPB, Greater Pollok Greenspace and Woodlands Dev Group, Storytelling Centre, build on previous work done as part of Stirling Maxwell Forest Park Includes widening of paths and enhance surface/signage/visibility of active travel routes and entrances/decision points			
--	---	--	--	--

**2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Househill Park	Develop proposals to install alternative item of play equipment to improve accessibility and seating facilities at Haughburn Rd Play Area	£10,000	Additional funding subsequently allocated from Scottish Government Play Area Renewal Funding becomes available May 2025	
Leverndale Play Area	Contribution towards wider package of funding to support painting of existing equipment and supply and installation of play equipment	£13,000	Complete	
Brockburn Road Play Area	Contribution towards wider package of funding to support painting of existing equipment and supply and installation of play equipment	£15,500	Additional funding subsequently allocated from Scottish Government Play Area Renewal Funding	
Levernside Road	Bring forward proposals in discussion with local reps to replace an existing item of play equipment	£4000	Additional funding subsequently allocated from Scottish Government Play Area Renewal	

	and additional seating area at the play park		Funding becomes available May 2025	
Lochar Park	Installation of 3 benches on Linthaugh Road side of park	£2000	Complete	

**Ward 4 Cardonald**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next steps</b>
Rosshall Park	Works Completed: Hard prune of rhododendron Hard prune of Laurel to ground and eco plugged Cleaned/removed silt and detritus from pond base Reduced lilies from pond surface Tidied island and hard cut back Flail cut veg at lawn edge and exposed ornamental stone work Exposed some path surfaces	£30,000	Complete	
Rosshall Park	Refurbish existing gates and pillar and associated vegetation management	£2000	Complete	
Penilee Park	Refurbishment of play area	£23,945	Complete	
Penilee Park	Refurbishment of community garden	£3298	Complete	

**2022/23**



Location	Proposal	Proposed Budget Allocation	Status	Next steps
Corkerhill Play Area	<p>An allocation of £54,200 has been made from the 2024/25 Play Area Renewal Fund, with the objective of bringing this location up to Excellent through addition of Accessible and Inclusive features. There remains the opportunity to enhance the scope of this works through the NIF- a budget has been suggested based on comparable projects undertaken elsewhere in recent years. This service would propose to carry out the works in one phase, once all funding is available, in order to achieve best value from contractors- there are opportunities for the community to undertake engagement activity in the interim period.</p>	Local Parks and Open Space Fund – <b>£30,000</b>	Additional funding subsequently allocated from Scottish Government Play Area Renewal Funding	
Mosspark Play Area	<p>An allocation of £54,200 has been made from the 2025/26 Play Area Renewal Fund, with the objective of bringing the two play areas at this location up to Good and Excellent through addition of Accessible and Inclusive features. There remains the opportunity to enhance the scope of this works through the NIF- a budget has been suggested based on</p>	Local Parks and Open Space Fund – <b>£15,500</b>	Additional funding subsequently allocated from Scottish Government Play Area Renewal Funding in 2025/26	

	<p>comparable projects undertaken elsewhere in recent years. This service would propose to carry out the works in one phase, once all funding is available, in order to achieve best value from contractors- there are opportunities for the community to undertake engagement activity in the interim period.</p>			
<p>Hartlaw Crescent</p>	<p>An allocation of £25,000 has been made from the 2024/25 Play Area Renewal Fund, with the objective of maintaining this play area in fair condition. It is noted that opportunities to increase provision at this location, and to add inclusive and accessible features (such as may be considered when scoring sites as Fair, Good or Excellent), may be constrained by the site topography. There remains the opportunity to enhance the scope of this works through the NIF- a budget has been suggested based on comparable projects undertaken elsewhere in recent years. This service would propose to carry out the works in one phase, once all funding is available, in order to achieve best value from contractors- there are opportunities for the community</p>	<p>Local Parks and Open Space Fund – <b>£14,000</b></p>	<p>Additional funding subsequently allocated from Scottish Government Play Area Renewal Funding</p>	

	to undertake engagement activity in the interim period.			
--	---	--	--	--

**Ward 5 Govan**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next steps</b>
Festival Park	Next phase of tree management works to open up entrances, and enhance site lines and assist in litter removal (via thinning activity which allows retained trees to grow to the full size)	£12,000	20% of works complete	Autumn/Winter 2025/26
Elder Park	Marked 'junior' Parkrun and supports daily recreational use and educational focused physical activity. Distance markers as surface characters and 'road markings' and on spot activities 'hop-sotch' etc.	£3000		Spring Summer 2025
Elder Park	Planting of fruit trees (Locations tbc)	£1470	Complete	
Tunnel Com Garden	Grant award	£2300	Funds granted to local organisation	
Festival Park	Planting of Wildflower Plugs	£1000	Complete	

Festival Park	Canal pond reinvigoration (pond of adequate size and open water with adjacent marginal and wetland habitats - support climate change mitigation, park drainage, education)	£8000	Complete	
Festival Park	Pond terraces repairs and amended enhanced landscape education area	£5500	Complete	
Festival Park	Newt pond	£500	Complete	
Festival Park	Dry water cascade – ensure stones and levels sound, manage vegetation to flanks, develop as seasonal and colour rich landscape of Japanese/ Chinese inspired planting	£1500	Complete	
Festival Park	Dry river bed - assists in park drainage enhance with colourful planting of natives and exotics	£500	Complete	
Festival Park	Central area (adjacent to pond) new seats 3x in wider park + 3x accessible picnic tables in central space	£12,250	Complete	
Elder Park	Tree planting - strategic park wide	£15,000	Complete	
Elder Park	Accessible picnic tables 3x adjacent to play area	£10,900	Complete	
Elder Park	X2 Noticeboard Repairs	£1550		Spring/ Summer 2025
Elder Park	Support and build community activity for additional planting form rose garden	£500	Funds granted to local organisation	

**2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Elder Park		£3000		Recommend reallocation to planting works within pond
Land at Govan Cross	Support for first phase of works to a community garden at this location- detailed proposals to be brought forward in discussion with the group planning to utilise this space	£3000	Works on hold due to nearby construction work. The Service will continue to liaise with Govan & Linthouse Parish church on grant award	
Harmony Row Play Area	Invest in play equipment and surfacing	£26,000		
Galrael Boatyard	Preliminary works to support food growing project at this location	£600	Funds granted to local organisation	
Tunnel Gardens	Support for further phase of investment at this location detailed proposals to be brought forward in discussion with the group utilising this space	£3000	Funds granted to local organisation	

Plantation Park	Invest in play equipment and surfacing, planting, bulb planting and surfacing of active travel routes within the park	£40,150	Planting works complete	Tarring Work Spring Summer 2025
Ibrox Library grounds	New tree - conifer at 2.5m tall	£450	Ground unsuitable due to presence of underground services, will replant a tree nearby on Paisley Road West instead	Autumn/ Winter 2025/26

**Ward 6 Pollokshields**  
**2021/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next steps</b>
Bellahouston Park	Crown lifting, thinning and epicormic growth removal-trees to perimeter of park locations	£1,500	Complete	
Bellahouston Park	Park railings	£500	Complete	
Bellahouston Park	Replacement of 145 linear metres of fencing	£17,900	Complete	
Children's Play Area adjacent to Craigton Primary School	Replace damaged goals and equipment	£10,900	Complete	
Road end planter/flower bed on Darnley Road end planter/flower bed Street at Leslie Street	Repair of wall and provide funding for plants and materials to community organisations to support planting activities by local residents	£750	Complete	

<p>Greenspace at corner of Leslie Street at Heriot Street</p>	<p>Crown lifting of the perimeter trees and removal of epicormic growth to improve both light and visibility for users, planting and support healthy tree growth. The planting of bulbs for biodiversity and colour. Remove weeds from slab joints and seal joints to slow weed regrowth. One additional bench and fix existing timber benches to the ground.</p>	<p>£4,500</p>	<p>Complete</p>	
<p>Greenspace at corner of Leslie Street and Keir Street</p>	<p>The addition of two or three raised beds for the use of pupils from the adjacent Pollokshields Primary as part of their growing projects. Apply a topcoat to the existing tar surfacing to remove 'joins' where weeds grow. Thermoplastic markings to be apply to the tar- input to be sought from Pollokshields Primary as to the patterns selected e.g., hopscotch or wildlife images. 2 new benches. Timber 'stepping stones'. Tramway</p>	<p>£4,500</p>	<p>Following public consultation these have taken the form of social seating, bespoke planters, murals, revitalising existing planters, habitats for wildlife, general access improvements and refurbishments.</p> <p>Works are being carried out in partnership with Glasgow City Council's Neighbourhood, Regeneration and Sustainability Services and the Tramway</p> <p>Stage 1 of the installation is now complete and has introduced social seating and planters, while potholes on existing tarmac have been filled.</p>	

		<p>Stage 2, which will be complete by 27 November, includes a series of bespoke planters at Turtle Park, and floor-based mural works created by local artists. More planting will take place seasonally throughout 2024.</p> <p>A Floor Mural at Turtle Park: This mural taps into Christian Noelle Charles' print-making process, using striking blocks of layered colour to represent a pair of hands which are simultaneously holding and being held. Wrapped around the park they evoke ideas of community, care and solidarity, creating a welcoming space for local residents and communities to come together.</p> <p>Three Mosaic Planters at Turtle Park: Southside-based artist Joanne Dawson has created a series of ceramic murals for three large scale planters. The designs centre around the themes 'Prepare', 'Growth', 'Care' and 'Abundance', tapping into the park's function as both a community asset and a space for wildlife and insects.</p>	
--	--	---	--



			<p>The murals feature repeat, warp/weft-like patterns that employ elements of the local landscape - tenement buildings with neighbours socialising, playful woven flowers and stems, and root systems with worms dancing and peering above ground.</p> <p>Caterpillar Bench at Turtle Park: Nick Evans has created seating that is both a sculpture and a park bench. Inspired by the insect inhabitants of our urban greenspaces, Nick has created a colourful, dynamic form that echoes the legs and body of a caterpillar, patterned with holes resembling wriggly worms.</p>	
Greenspace at corner of Leslie Street and Forth Street	<p>Apply a topcoat to the existing tar surfacing to remove 'joins' where weeds grow. Thermoplastic markings to be apply to the tar- input to be sought from Pollokshields Primary as to the patterns selected- e.g., hopscotch or wildlife images. Bulb and plug planting.</p>	£4,500	<p>Following public consultation these have taken the form of social seating, bespoke planters, murals, revitalising existing planters, habitats for wildlife, general access improvements and refurbishments.</p> <p>Works are being carried out in partnership with Glasgow City Council's Neighbourhood,</p>	

		<p>Regeneration and Sustainability Services and the Tramway.</p> <p>Stage 1 of the installation is now complete and has introduced social seating and planters, while potholes on existing tarmac have been filled.</p> <p>Stage 2, which will be complete by 27 November, includes a series of bespoke planters at Turtle Park, and floor-based mural works created by local artists. More planting will take place seasonally throughout 2024.</p> <p>Benches and Planters at Stepping Stone Park: Commissioned to create a bespoke seating design for the park, Steff Norwood has recycled a series of former public benches in exuberant, joyful colours. The benches are connected by planters made from old beer kegs, re-purposed to create diverse habitats for plants, wildflowers and pollinating insects and re-</p>	
--	--	---	--

			<p>purposing old oil drums as planters and spaces for wildlife to flourish.</p> <p>A Floor Mural at Stepping Stone Park: As a symbol of inspiration, hope, and renewal, Rabiya Choudhry has created a route of stars. The floor mural presents a bright, hopeful path towards a shared future and also echoes 'Walks of Fame', fostering a sense of community and the idea that each and every one of us matters.</p> <p>The stars represent a connection to the past, the promise of the future, and a tribute to those who are no longer with us but whose memories live on through the light of the stars.</p>	
Greenspace at corner of Waverley Gardens and Minard Road	<p>Move existing gate so that it exits onto a footpath, rather than onto the road. Create a short section of hard surfaced path from this gate to reduce muddiness at entrance.</p> <p>Timber log/bench feature for seating and biodiversity. Bird boxes, bulb planting and plug planting</p>	£200	Bird boxes, bulb planting and plug planting complete.	

**2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Maxwell Square Play Area	Contribution towards wider package of funding which includes Children's Play Equipment and Surfacing	£11,800		
Balvicar Street Play Area	Contribution towards wider package of funding to support full refurbishment.	£11,500	Additional Developer Contributions approved at City Administration Committee March 2025	
Bellahouston Park	Fencing Works	£13,000	Complete	
Fleurs Avenue	Towards the cost of removing concrete slabs replacing it with a tarmac surface and associated works at Fleurs Avenue	£4,000		Spring/Summer 2025
Bellahouston Park	Play equipment	£1800		
Minto Crescent	Soft landscaping works to include bulb planting, tree planting and improvements to central planter. Installation of 3no. benches.	£9,000	Benches installed and old planter removed	Spring/Summer 2025

**Ward 7 Langside  
2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next steps</b>
Ardmay Park	Installation of Bench	£900	Complete	

Ardmay Park	Habitat Creation - bulb and plug planting	£7,200	Complete	
Queens Park Recreation Ground	Feasibility Study, Design Work and engagement to examine options to renew Skatepark- specialist supplier to be procured.	£6,000	Funding committed to this via Scottish Government Play Area Renewal so can be carried out in a single phase	
Queens Park Recreation Ground	2 new benches and 1 wheelchair accessible picnic bench	£3,462		Spring/Summer 2025
Cathkin Park	Installation of benches	£900	Complete	
Corner of Clincart Road and McLennan Street	Art Bollards to define public space	£1,758	Funds granted to local organisation	
Queens Park Recreation Ground	New Entrance and Footpath from southern approach from Prospecthill Road- Recommendation from Community Council that this is reallocated to skatepark works	£25,400		
Bolton Drive/Clincart Road	Installation of benches	£900	Complete	

### 2022/23

Location	Proposal	Budget Allocated	Status	Next steps
Holmlea Park	Additional scope to build on the package of funding already secured and add the	£9,000		

	supply and installation of one item of play equipment.			
Kinghorn Drive	Soft landscaping works to include - wildflower plug and bulb planting, installation of 1 bench and short connecting path, planting of 3 trees (subject to service check), repairs to fencing and purchase of paint	£6,300	Trees and bench complete.	
Open Space between Hangingshaws Place and Prospecthill Place	Soft landscaping works to include – bulb planting, wildflower plug planting and planting of trees	£500	Grant funding to group	
Balvicar Street Play Area	Contribution towards wider package of funding to support full refurbishment	£10,000	Additional Developer Contributions approved at City Administration Committee March 2025	
Queens Park Recreation Ground	Construction of link path from Prospecthill Road to recreation ground. This is in addition to the previously allocated £25,400 from 2021/22 due to an amendment to the width of the path, and a proposed allocation of £51,800 from NRS funding and unused allocations from option 2 from the 2021/22 funding.	£18,200	Recommendation from Community Council that this is reallocated to skatepark works	
Cathkin Park and Stanmore Road	Installation of benches	£2500	Complete.	

## Ward 8 Southside Central

2021/22

Location	Proposal	Budget Allocated	Status	Next steps
Queens Park Benches	Request for additional benches noted as part of early engagement with stakeholders in relation to Queens Park Glasshouses Potential to include Accessible benches and picnic benches	£1800		Spring/Summer 2025
Further phase of Queens Park Working Group	6 additional benches at Boating Pond	£2,700		Spring/Summer 2025
	Gateway next to Balvicar St- upgrade signboard and replace plexiglass and repaint	£773		Spring/Summer 2025
	Gateway next to Balvicar St- Address / dig out path due to muddiness of playground entrance path (under 5cm of mud)	Allowance £500	Include within scope of Balvicar Street works	
	Curved path which rises up from Balvicar Drive Entrance- 4 empty 'bench' indents	£1800		Spring/Summer 2025

	Tree avenue between Flagpole and Depot- replace missing trees	£2,400		Complete
	Entrance at Victoria Road- upgrade signboard	£773		Spring/Summer 2025
	MPGC near tennis courts- Repairs required to lining markings- the circle and one of the D's	£1054		Spring/Summer 2025
	Pathway south-east of pitch and putt- 4 new benches	£1800		Spring/Summer 2025
Southern Necropolis	Benches	£6000	Complete	
Cavendish Place Play Area	Refurbishment works	£22,000	Complete	
Calder Street	Greenspace enhancements	£8400	Initial works Programmed- bulb planting, 2 new benches, hedgerow to be planted along base of wall	Spring/Summer 2025
Queens Park	Wheelchair accessible picnic bench	£10,800		Spring/Summer 2025
New Gorbals Park	Replace 1 item of play equipment	£12,000		
Clyde Walkway	Enhanced signage for active travel routes	£2981	Recommend reallocation to benches	

### 2022/23

Location	Proposal	Budget Allocated	Status	Next Steps
Riccarton Street Park	Re-paint the play equipment that is not damaged.	£27,700		



	<ul style="list-style-type: none"> <li>• Replace/ repair the two pieces of play equipment that are damaged.</li> <li>• An allowance of up to £10,000 towards replacement of the carpets of the play areas.</li> <li>• Repair and repaint fencing surrounding the basketball court.</li> <li>• Replace the basketball boards and nets.</li> <li>• Replace the park signage with the park name and park rules once fence has been painted.</li> <li>• Tidy up some of the shrub beds within the park and crown raise the trees, also potential for some bulb planting on the grass plots within the park.</li> </ul>			
Bennan Square	Community Bulb planting day	£300	Complete	
Calder Street Phase 2	Phase 2 of improvement works to site to reflect suggestions from older residents and children engaged with so far	£12,000	Initial works Programmed- bulb planting, 2 new benches, hedgerow to be planted along base of wall	Spring/Summer 2025
Queens Park	Outdoor Table Tennis Table and surrounding surfacing- location to be agreed	£5000	Works to be scoped into redevelopment of Balvicar Street Play area development	
Queens Park	Frame and surrounding surfacing to support use of the	£8000	Works to be scoped into redevelopment of	

	park by individuals undertaking TRX Suspension Training		Balvicar Street Play area development	
Balvicar Street Play Area Renewal	Contribution towards wider package of funding to support full refurbishment. It is noted that recommendations are also being brought forward to Area Partnerships for Wards 6 and 7, with potential for funding from developer contributions and Scottish Government funding for Play Area Renewal Fund also being reviewed.	£20,000	Additional Developer Contributions approved at City Administration Committee March 2025	
Plot at Hollybrook Street and Aitkenhead Road	Paint, plants and soil	£1000	Complete	

**Ward 9 Calton  
2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Tobago Street Play Area and surrounds	Engage with Calton Child Poverty Action Group in relation to potential enhancements	£40,044	Complete	
Helenslea Park Play Area	Helenslea Park Play Area	£7000		Spring/ Summer 2025

Queen Mary Street Area	New items of play equipment and associated surfacing	£33,000		
------------------------	--	---------	--	--

**2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Dechmont Street	Contribution towards wider package of funding to support full refurbishment, with developer contributions for amenity and play	£74,000	Community consultation event held.	
Bluevale Street	Bring forward options to reduce access for fly tipping at this location- includes an allowance for a stopping up order	£5180	Funds granted to local organisation	
Glenisla Street Greenspace	Plant native bulbs and enhance existing planting	£630	Complete	
Maukinfauld Road Greenspace	Bulb planting	£190		

**Ward 10 Anderston City Yorkhill**

**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
-----------------	-----------------	-------------------------	---------------	-------------------

Yorkhill Park	New wildflower meadow/bulb planting near entrance from Old Dumbarton Road.	£2,500	Complete	
Elderslie Street-greenspace adjacent to Sanctuary Housing homes	3 number fruit trees and area of wildflower planting.	£300	Complete	
Elderslie Street-greenspace adjacent to Glasgow West homes	Seating, planters, 10 number fruit trees, Sensory Garden. Replace non-native shrubs with wildflowers.	£21,384	Complete	
Cherry Park	Crown lift and thin 3 trees adjacent to seating area.	£900	Complete	
Macintyre Street Parkland	Wildflower planting.	£200	Complete	
Anderston train station to The Pyramid/Anderston Primary, along Elderslie Street, onto St Vincent Street, then Argyle Street, ending at Brechin Street Community Garden.	Bee line planters in Anderston from new planters. Supply and install new planters with pollinator plants and a wrap with pollinator communication/images.	£2,160	Funds granted to local organisation	
Overnewton Park	Extend wildflower meadow/bulb planting at western side of park.	£750	Complete	
Overnewton Park	Crown lift and thin 3 trees.	£900	Complete	

Garnethill Park	Crown lift and thin 3 trees adjacent to seating area	£900	Complete	
The Viewpoint Garnethill	One additional bench and 1 parklet – to northern end of the viewpoint.	£2,024	Bench complete	
Townhead Greenspaces	Crown lift and thin 3 trees.	£900	Complete	
Townhead- walking and cycling route near play area.	Replace non-native shrubs with wildflower and bulb planting, to this location and to amphitheatre.	£500	Complete	
Townhead	Permanent Christmas Tree to plot east of shops.	£500	Complete	
Townhead	Fruit trees.	£600	Complete	
Lister Street	Raised beds x 3.	£3,042	Complete	
Locations tbc	Parklets per those used for Spaces for People.	£9,560	Ongoing	1/3 Complete

### **2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Broomielaw grass plots west of Kingston Bridge	Bring forward proposals for wildflower planting.	£300	Complete	
Broomielaw grass plots	Tree planting 21 no.	£6,300	Complete	

west of Kingston Bridge				
Broomielaw public realm adjacent to Tradeston Bridge	Bring forward proposals for raised bed food growing in discussion with statutory (including City Centre Regeneration, Markets, Air Quality, Events and Active Travel colleagues) and community stakeholders.	£3,042		
Greenspace on Broomielaw west of Kingston Bridge	Bring forward proposals for wildflower planting further to detailed discussions with stakeholders.	£300		Spring/Summer 2025
Greenspace on Broomielaw west of Kingston Bridge	Bring forward proposals for tree planting, 7 number, further to detailed discussions with stakeholders.	£2,100	Complete	
Lancefield Quay grass plots	Bring forward proposals for wildflower planting.	£300		Autumn/Winter 2025
Lancefield Quay grass plots	Tree planting 7 number.	£2,100	Complete	
Plot adjacent to Yorkhill Park Play Area	Raised beds.	£3,042	Undertake as part of play area works	
Greenspace east of the blaes pitch at Glasgow Gael Scoil	Widen the scope of the community project above and beyond what is currently funded.	£900	Funds reallocated	

Dover Street Play and MPGC	Wildflower planting within the surrounding grass plots.	£300	Materials supplied to local organisation	
Gilbert Street greenspace	Wildflower planting within the surrounding grass plots.	£300	Materials supplied to local organisation	
Steps between Gilbert Street and Thornbank Street	Enhance existing planting to improve biodiversity and active travel.	£300	Complete	
Existing planting to improve biodiversity and active travel at St Patricks Primary School	Engage with School and Education Services in relation to potential for raised beds for food growing, and potential for both school and community use year-round.	£3,042	Reallocated to living wall – which will be funded and reported via NIF	
Greenspace next to Anderston Primary	Engage with School and Education Services in relation to potential for biodiversity and outdoor learning enhancement to the existing planting.	£300	Materials supplied to local organisation	
G3 Growers	Rainwater collection system to support community horticulture.	£1,200	Funds granted to local organisation	
Garnethill Viewpoint	Additional phase of plug planting/bulb planting along footways, in location currently non-native shrub.	£300	Materials supplied to local organisation	
Garnethill Park	Discuss with local stakeholders potential for plug plants for gaps in sets.	£500	Materials supplied to local organisation	
Garnethill Park	Discuss with local stakeholders measures to support biodiversity.	£900	Materials supplied to local organisation	

Garnethill Park	Rainwater collection system to support community horticulture-costings reflect use of an existing surface (the Bread Oven roof) which could collect water.	£200		
Footway at Junction of New City Road and Shamrock Street near Memorial Fountain	Bring forward proposals for Parklet further to detailed discussions with statutory and community stakeholders.	£1,594	Funds to be reallocated due to unsuitability of location	
Greenspace adjacent to Buchanan Bus station on Cowcaddens Road	City Centre Regeneration Team are bringing forward proposals for landscaping at this location, there is an opportunity to supplement this with additional planting of bulbs, trees and plug plants.	£900	Complete	
Dundasvale greenspaces	Review options for tree and bulb planting in discussion with Local Housing Association.	£6,300	Complete	
Lister Street	Widen gate and undertake first cut of the grass and remove arisings.	£2,620	Funds granted to local organisation	
Townhead 'St Mungo Jubilee Garden'	Upgrade footpath and benches. Additional wildflower planting to improve biodiversity – potential to include food growing subject to engagement and uptake from local growers.	£9,000		Autumn/Winter 2025/26



<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Kelvin Walkway	Restoration Works to Site of Flint Mill	£27,458	Scheduled Monument Consent granted January 2025, as informed by updated conservation plan	
Kelvin Walkway	The installation of 200 metres of new hardwood timber fencing, including fence posts, from Lade to Flintmill.	£18,500	Complete	
Kelvin Walkway	Surface water management at Gibson Street stairs	£3000	Complete	

### **2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Kelvingrove Park	Contribution towards Kelvingrove Park Play Area	£45,400	Complete	
Kelvingrove Park	Contribution towards Stewart Memorial Fountain Repairs	£2,300	Complete	
Woodlands	Surface water management works at Eldon Street	£1,300	Complete	

### **Ward 12 Victoria Park**

#### **2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Victoria Park	750m2 bicycle pump track (with gravel finish) and cycle skills learning area, including allowance	£37500	Service finalising procurement arrangements.	Tender to be revised and reissued April 2025 following review- no

	for a 5 year technical maintenance period, by specialist contractor			responses received to first tender exercise
Victoria Park	Access path to link Option 1 into the surround path network- allowance for a 20m length of 3m wide tarmac path	£3600	Service finalising procurement arrangements. It is anticipated tender process will commence Sept 23.	Tender to be revised and reissued April 2025 following review- no responses received to first tender exercise
Victoria Park	2,416m2 of new wildflower meadow/bulb planting to the plot surrounding the bicycle pump track and cycle skills learning area	£2900	Service finalising procurement arrangements. It is anticipated tender process will commence Sept 23.	Tender to be revised and reissued April 2025 following review- no responses received to first tender exercise

### **2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Victoria Park Play Area	Contribution towards wider package of funding to support full refurbishment, with potential for funding from developer contributions and Scottish Government funding for Play Area Renewal Fund also being reviewed	£5500		
Victoria Park	Bring forward proposals and costings to a future meeting of this Partnership for match funding one or more Short Term Actions for the Vision being consulted on by Victoria Park Community Trust	£24,000	Funds granted to local organisation	

Greenspace near Whiteinch Centre	Greenspace near Whiteinch Centre	£5000	Funds granted to local organisation	
Victoria Park Ward	Contribution towards a wider package of funding potential sites to be considered include: - Whiteinch cycleway - Naseby park Broomhill - Thornwood park – beside fence running along Dumbarton Road - Islands Thornwood Dumbarton Road - Dumbarton Rd various green areas Whiteinch	£600	Funds granted to local organisation	
Thornwood - Dumbarton Rd at Sorley St	X1 Bench installed into existing open space.	£2000	Complete	
Thornwood - Ardery Street	X1 Bench installed into existing open space.	£2000	Complete	
Crow Rd / Dumbarton Rd	6 no. Barrier planters, filled and planted	£1668	Complete	
Crow Rd / Dumbarton Rd	1 no. square timber planter, filled and planted	£1482	Complete.	
Marlbrough Avenue	Planting of replacement trees on open space	£1750	Complete	

**Ward 13 Garscadden Scotstounhill**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
-----------------	-----------------	-------------------------	---------------	-------------------

Knightswood Park	New access point proposed into the park from Paladin Avenue which would provide access from the adjacent care home. Works would include new entrance opened up in the railings, pedestrian road barrier and new 30m stretch of tarmac footpath to meet existing golden gravel path	£14,800	On site	Spring/Summer 2025
Knightswood Park	Paladin Avenue - New access point proposed into park which would provide access the towpath, schools and Great Western Road. New entrance added to railings, and new 30m section of tarmac footpath, and associated vegetation management and new tree planting	£10,000	On site	Spring/Summer 2025
Knightswood Park	First phase of works to upgrade surface and widen existing golden gravel path to 1.8m tarmac path- 150 linear metres	£16,200	On site	Spring/Summer 2025
Knightswood Park	Adjacent to burn- creation of wildflower meadows and extending the current woodland habitat	£3700	Complete	
Knightswood Park	Installation of 4 benches	£1800		
Yoker Cycle Path	New finger signage at to promote active travel- route from South Street past Pleas Street	£4800	Recommend reallocation	

Greenspace at Danes Drive and Kingsway	Greenspace works	£18,000	Subject to ongoing engagement with the Local Groups	
Knightswood Park	Habitat creation work with partner organisations	£15,000	On site	Spring/Summer 2025

### 2022/23

Location	Proposal	Budget Allocated	Status	Next Steps
Clyde Walkway near Ellerslie Path	Planting works to 220m long stretch of embankment to improve biodiversity and colour	£18,400	Works on site	
Knightswood	Contribution towards a wider funding package and will form the subject of further engagement with Friends of Knightswood Park and local food groups in relation to deliver a Food Hub- to include growing, food distribution and addressing food poverty.	£50,000		
Yoker Cycle Path	Additional phase of new finger signage at to promote active	£7200	Recommend reallocation	

	travel , with additional 6 locations to build on the locations put forward within 2021/22 by the Glasgow Eco Trust			
--	--	--	--	--

**Ward 14 Drumchapel Anniesland  
2021/22**

Location	Proposal	Budget Allocated	Status	Next Steps
Hecla Park Festive Natural Christmas Trees (6 No)	Natural Xmas Trees	£9100	Complete	
Hecla Park Festive Lighting	Central tree for Festive Lighting location	£9750	Complete	
Hecla Park COVID 19 Memorial	Landscaping works to complement Memorial stone	£7070	Complete	
Gorget Avenue	Various play area improvements	£9088	Complete	
Knightswood High School	Expand or enhance food growing provision in discussion with local stakeholders	£2500	Complete	
Drumchapel Park	Paint/refurbish a section of railings where previous lead paint has been used	£35,994	Complete	

**2022/23**

Location	Proposal	Budget Allocated	Status	Next Steps
----------	----------	------------------	--------	------------

Blairdardie & Old Drumchapel CC	An allocation of £24,500 has been agreed in principle	£24,500	Community Council will bring forward proposals to a future meeting of the Partnership	
Garscadden Burn	Garscadden Burn Footpath improvements	£24,500		Spring/Summer 2025
Temple Shafton Youth Project	Greenspace enhancements	£7500	Funds granted to local group	
Knightswood Secondary School	Greenspace enhancements	£5000	Funds granted to local group	
Knightswood Primary School	Greenspace enhancements	£5000	Funds granted to local group	
Trinley Brae	Bench	£2,500		Spring/Summer 2025
High Knightswood and Anniesland Community Council,	An allocation of £24,500 was been agreed in principle, of which £4888 remains to be allocated	£4888	Community Council will bring forward proposals to a future meeting of the Partnership	

**Ward 15 Maryhill**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Greenspace next to Wyndford	Planting works to improve biodiversity and educational value.	£300	Complete	

Nursery School				
Maryhill Park	Crosbie Gate - ramp to make this entrance suitable for wheeling and walking.	£1,000	Due to the health of surrounding ash trees and timescales to undertake remedial works, it is recommended that these funds are reallocated towards the installation of a handrail leading to the old bowling greens at the end of Spence Street.	Spring/Summer 2025
Maryhill Park	Improve entrances and path access between Acre and Maryhill Park Play Area.	£7,000	Complete	
Maryhill Park	Additional wetland area to be added to the park to improve biodiversity, improve sustainable urban drainage and climate resilience.	£10,176	On site	Spring/Summer 2025
Maryhill Old Parish Churchyard	Works to facilitate future public access to the part of the site owned by GCC, and to support the establishment of a potential Friends of Group for its future management. An allowance has been made here for fencing to discourage access to the portion in private ownership, management of vegetation, safety checks and works to headstones.	£8,600	Complete.	



Footpath link between Maryhill Park and Kelvin Walkway	Planters.	£2,160	Complete	
Kelvin Walkway @ Garrioch Drive, near junction of Garrioch Quadrant	Works to address issues reported in relation to steepness and surface water to allow this entrance to be reopened. Path which connects this entrance to Kelvin Walkway, add a new drainage swale, add new cross drains and regrade the section of path which zig zags.	£18,608	Work to commence upon completion of Scottish Water remediation works	Spring/Summer 2025

### 2022/23

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Hotspur Street Toddler Play Area	Replacement see-saw.	£3,000		
Acre Estate	Contribution towards wider package of funding to support supply and installation of play equipment. Subject to further consultation with community local Housing Association to	£29,500	Further engagement required with local stakeholders and HA. Additional funding from Scottish Government Play Area Renewal Fund subsequently became available.	

	determine suitability and age-appropriate play equipment.			
Maryhill Park	Installation of youth shelter on western edge of park.	£13000	As informed by advice from Police Scotland propose recommend reallocation	
Maryhill Old Parish Church	Allowance for further phase of enhancement works.	£15,000	Complete	

**Ward 16 Canal  
2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Liddesdale Square	New tree planting- £300 per 'heavy standard tree' planted, including a permanent 'Christmas Tree' 9 no. Serbian Spruce and Cherry trees	£5200	Complete	
Liddesdale Square	Installation of benches	£1800	Complete	
Murano Street	New gateway signage at park entrance at Ruchill Park	£6000	Complete	
Bilsland Drive	New gateway signage at park entrance at Ruchill Park	£6000	Complete	
Ruchill Park	Installation of x6 Benches	£3600	Complete	
Ruchill Park	Cherry Trees along Bilsland Drive	£9000	Complete	
Ruchill Park	Advance planting of larger tree species such as oak, sycamore and lime as a first phase to mitigate anticipated	£4500	Complete	

	impact of Ash dieback upon the overall canopy cover			
Milton Park	New gateway signage at park entrance at Milton Park	£6000	Complete	
Milton Park	New metal benches within parks and openspaces-locations to be agreed	£1800	Complete	
Milton Park	Replacement tree planting with larger species	£6300	Complete	
Parkhouse Greenspaces	New wildflower meadow / bulb planting	£10,000	Complete	

### **2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Ruchill Park	Contribution towards wider package of funding to support further investment in Children's Play with potential for funding from developer contributions and Scottish Government funding for Play Area Renewal Fund also being reviewed.	£25,000	Additional funding from Scottish Government Play Area Renewal Funds	
Greenspace and Play Area next to Cadder Primary School	200 linear metres of hard surfaced active travel route to connect Vaila Street to the Primary School via the Herma Street (opposite no 49) entrance and to connect the MPGC and Children's Play Area to the Primary School	£19,000		Works within Cadder greenspace, as part of wider funded project, will commence via Green Action Trust in Spring/Summer 2025 2025 and continue this calendar year.

	via the Herma Street (opposite no 49)			
Greenspace next to Ashgill Road	Contribution to Active Travel project to link Chirnside Primary and Ashgill Recreation Centre with a walking and cycling route	£40,600	Complete	

**Ward 17 Springburn Robroyston**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Eastfield Park	Tree management works to allow for improved access and Secure by Design making paths and entrances feel safer	£7500	Complete	
Eastfield Park	Biodiversity and wildlife enhancements- The support of TCV can be brought in to assist the community and any local groups that would wish to participate, and would also cover the purchase of wildflowers, seed and tree/ shrub whips	£4000	Complete	
Eastfield Park	Accessibility and footpath enhancements -Upper Level- to upgrade the gravel footpath to one of asphalt (approx. 450m in length)	£26,500	Complete	

Eastfield Park	Accessibility and footpath creation Lower Level	£8350	Complete	
Springburn Park	Enhance the perimeter of the park using spring flowering bulbs and wildflowers.	£5000	Complete	
Robroyston Park	Enhance entrances to the park: Frontage to east end of Quarrywood Road between sandstone constructed entrance gateways	£4200	Procurement process underway. Anticipated installation works – Spring / Summer 24	Spring/Summer 2025
Robroyston Park	Enhance entrances to the park: Entrance from Quarrywood Avenue (adjacent to the shops)- create a feature entrance/ gateway into park	£10,000	Procurement process underway. Anticipated installation works – Spring / Summer 24	Spring/Summer 2025
Robroyston Park	Enhance and improve northern loop footpath around wetland (approx. 200m in length). The nature of the ground and the seasonal flooding will influence the solutions for this. Potential for a boardwalk to form part of the route.	£16,214	Primary ecological assessment complete. Works will now be drawn up informed by outputs of this survey.	Spring/Summer 2025

### 2022/23

Location	Proposal	Budget Allocated	Status	Next Steps
Robroyston Park	Match funding to add to that available from Children's Outdoor Play capital fund and Developer Contributions to increase the scope of the play area refurbishment	£24,200		

	project supply and install 1 additional item of equipment and associated surfacing			
Springburn Park	Engage with the range of community organisations based within Springburn Park and bring forward costed proposals which could include children's play, support volunteering, tree planting, heritage, biodiversity, and active travel.	£48,600	Following engagement with Stakeholders a recommendation will be going to the April 2025 meeting of the Partnership	Timescales will be informed by questionnaire results
Robroyston Park	Enhance entrance from near 26 Quarrywood Avenue and enhanced and additional interpretative signage	£9000		Spring/ Summer 2025

**Ward 18 East Centre**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Hogarth Park	Opportunity to support nature through wildflower and bulb planting- additional 2300m2	£3500	Complete	
Lethamhill Play Area	Enhancements to the play area	£25,000		Spring/Summer 2025
Carntyne Square	Various enhancements to open space	£6750	On site	Spring/Summer 2025
Sandaig Park	Removal of outdoor gym, wildflower planting	£21,500	Complete	
Halhill Road	Enhancements to open space	£21,500	On site	

**2022/23**

Location	Proposal	Budget Allocated	Status	Next Steps
Lethamhill Play Area	Further contribution to play area enhancements	£12,700		Spring/Summer 2025
Budhill Play Area	Refurbishment of play area	£38,200	Complete	
Danny's Park	Soft landscaping works to include native bulb and vegetation crown lifting to improve sight lines into the park from Larchgrove Road	£800	Complete	
Danny's Park	Enhancements to the south entrance, including resurfacing. Resurfacing of path around the park	£48,414 (Inc. £10,914 from 2021/22)	Complete	

**Ward 19 Shettleston**  
**2021/22**

Location	Proposal	Budget Allocated	Status	Next Steps
Tollcross Park	Widening and improve condition of footpaths linking Nursery with Wellshot Road and Swimming Centre, enhancement of existing lighting along this route, renew park signage at Wellshot Road, add reference to the new Nursery	£37,988	Works to surfacing carried out	

	on the finger signage within the park.			
Shettleston Road at junction with Old Shettleston Road	Planting of 11 Semi-mature and 11 feathered trees into the verges.	£4,994	Complete- alternative planting location at Findhaven St identified following a review of underground utilities	
Tollcross Park	New Outdoor Learning Spaces, supporting 1,140 hours and Curriculum for Excellence.	£10,000	On site	Spring/Summer 2025
Tollcross Park	New spaces within woodland to support Forest Schools, supporting 1,140 hours and Curriculum for Excellence.	£3,000	Works to open up area, and purchase of teaching canopy scoped, delivery timescales to be confirmed	
Mount Vernon Park	Improve entrance at Kenmuir Avenue to support pedestrian and cycle access.	£10,406	Complete	
Laurelbank Rd Play Area	Two replacement springies to play area.	£600		Spring/Summer 2025

### **2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Mount Vernon Park	Foot path to support walking, wheeling and cycling. Following site meeting a route has been identified from the entrance at Kenmuir Avenue to the entrance opposite 92 Wester Road, avoiding tree roots	£49,875	Community requested further consultation with a resulting recommendation that further funding be sought Spring 2025 to allow the scope to be amended.	
Laurelbank Play Area	Replace play equipment, install self-closing gate.	£7,000	Works are currently being instructed. Anticipated	Spring/Summer 2025



			installation before the end of the financial year.	
Clyde Walkway	Enhancements to entrance, including removal of boom gate.	£5,125	Works are currently being instructed. Anticipated installation before the end of the financial year.	Spring/Summer 2025
Greenspace Near 21 River Road	Replace 4 benches, crown lift trees and possible surfacing works.	£5000	Complete	

**Ward 20 Baillieston**  
**2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Baillieston Main Street	Supply and install new planters with pollinator plants and wrapped with a graphic at £432 each for handover to Brighter Baillieston who will engage local stakeholders regarding their weeding and watering. Exact number and locations to be agreed following walkround with Area Partnership Members and Road Safety colleagues.	£6480	Complete	
Baillieston Main Street	4 number benches. Plot 80 Edinburgh Rd at Main St	£900	Complete	
Baillieston Main St	Perennial/Shrub Border outside Cost Coffee. Maintenance to be carried out by third party	£750	Recommend reallocation	

Baillieston Main St	4 number cherry trees. Plot 80 Edinburgh Rd at Main St	£1200	Works complete – site moved around the corner	
Baillieston Main St	Plot 80 Edinburgh Rd at Main St. Permanent Xmas Tree	£300	Complete	
Baillieston Main St	Parklet (outside Chapmans)	£1840	Complete	
Baillieston Demonstration Garden	Supply and install 2 number benches, perennial border 30m2 , 4 number holly bushes and 10 number Rosa Rugosa to discourage unauthorised access. Remove damaged stone benches.	£4980	Funds granted to local organisation	
Barrachnie Cross and Park	Supply and install new planters with pollinator plants and wrapped with a graphic at various locations for maintenance by local community.	£2592	Complete	
Barrachnie Cross and Park	Fenced plot adjacent to Barrachnie Inn. Remove unhealthy tree and slabs, replace with new cherry tree	£300	Grant offer made to local group	
Barrachnie Cross and Park	Bench at Plot 153 Junction of Barrachnie Rd/ Garrowhill Drive	£450	Complete	
Broomhouse	Benches number 2 at Plots 250-253, small park at Broomhouse Rd/Hamilton Rd	£900	Works Programmed	Spring/Summer 2025
Broomhouse	Perennial/shrub border at Plots 250-253, small park at	£1250	Works Programmed	Spring/Summer 2025

	Broomhouse Rd/Hamilton Rd. Slab to be removed to ensure wheelchair accessibility			
Broomhouse	3 number cherry trees at Plots 250-253, small park at Broomhouse Rd/Hamilton Rd & permanent Xmas tree	£1200	Complete	
Broomhouse	3 number Supply and install new planters with pollinator plants and wrapped with a graphic at Plots 250-253, small park at Broomhouse Rd/Hamilton Rd for maintenance by local community	£1296	Complete	
Broomhouse	Perennial/shrub beds 25 m2 at (Plots 254,255) opposite Broomhouse Park	£1250		Spring/Summer 2025
Broomhouse	Number 2 Supply and install 2 new planters with pollinator plants and wrapped with a graphic at £432 each for handover to for maintenance by local community at junction of Baillieston Rd, Boghall Rd and Muirhead Rd	£864	Complete	
Easthall	Supply and install 9 number new planters with pollinator plants and wrapped with a graphic at £432 each for handover to local community for maintenance at following locations:	£3818	Complete	

	Junction Wellhouse Path/Wellhouse Rd. Junction of Wardie Rd at Ware Rd Glenburn Place.			
Easthall	Planting of 26 number of cherry trees at various locations as follows: Wellhouse Rd Plots 457,57,456,25, 24, 206.  Park Plot adjacent to Glenburn Centre and Plot 803	£4800	Works complete.  Locations for planting e informed by presence of underground utilities. Species selection includes cherries and other species.	
Easthall	Number 1 Bench Park plot adjacent to Glenburn Centre	£450	Complete	
Garrowhill Thornbridge Roundabout	Perennial/shrub beds 24 m2	£1200		Spring/Summer 2025
Garrowhill Thornbridge Roundabout	1 number cherry tree  2 trees instead of above planting beds	£300	Complete	
Garrowhill Thornbridge Roundabout	Lighting columns at dentist's on Thornbridge R 'about 4 number hanging baskets to be maintained by hairdresser store.	£480	Recommend reallocation	
Garrowhill Thornbridge Roundabout	Supply and install 2 new planters with pollinator plants and wrapped with a graphic at £432 each for handover to Brighter	£864	Complete	

	Baillieston who will engage local stakeholders regarding their and watering. Exact number and locations to be agreed following walkround with Area Partnership Members and Road Safety colleagues.			
Garrowhill Park Toddler Play Area	3 no fruit trees	£210	Complete	
Wellhouse	Supply and install 12 number new planters with pollinator plants and wrapped with a graphic at £432 at various locations, each for handover to community groups for maintenance at the following locations: Wellhouse Crescent ( Outside Connect Entrance). Junction of Wellhouse Crescent/Bartiebeith Rd adjacent to Plot 181 Junction of Baldovan Crescent/Bartiebeith Rd. Outside Wellhosue HA office at the nursery entrance.	£5616	Complete	
Wellhouse	Plant 12 no fruit trees on Plots 453, 161,454,162 Balado Rd	£840	Complete	

Wellhouse	Plant 12 number cherry trees at various locations as follows: Plot 127 Langbar Crescent. Plot 135 Arnol Place. Plot 140 Dunain Place at Delny Place. Plots 128, 166, 167, 199, 192 at Wellhouse Rd at Langbar Crescent	£3600	Complete	
Swinton	Supply and install 6 no number new planters with pollinator plants and wrapped with a graphic at £432 at various locations, each for handover to community groups for maintenance at the following locations: Plot1 & 22 Edinburgh Rd at Easterhouse Rd. 2 no Plot 20 Rhindmuir Ave at Swinton Cres. 2 no Plot 21 Swinton Crescent. 1 no Plot 16 Mainhill Ave/Rhindmuir Rd. 1 no	£2592	Complete	
Swinton	Perennial/ Shrub bed 20 m2 at plot 10 Dalreoch Ave	£1000	Funds granted to local organisation	
Pril 2025Swinton	30 m2 of perennial/shrub bed at Plot 20 Rhindmuir Ave at Swinton Crescent	£1500		Spring/Summer 2025

Swinton Park	Signage – archway design over 2 no. tar path entrances	£7500	Works programmed	Spring/Summer 2025
Swinton	12 number fruit trees at Plot 18 Park south of Mainhill Place	£840	Complete	

**Ward 20 Bailleston**  
**2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Garrowhill Drive greenspace	Install 1 bench	£700	Complete	
Barrachnie Cross	Plants to include shrub, perennial, bulb planting and associated planting materials	£2100	Community Council have been contacted in relation to a grant award of these funds.	
Greenspace/park at Baillieston Road/Hamilton Road (plots 250-253)	Tar surfacing to existing path leading to proposed new bench. Install new fencing and gates to entrance area (10m)	£9900	Works programmed	Spring/Summer 2025
Greenspace/park at Baillieston Road/Hamilton Road (plots 250-253)	Bulb Planting	£300	Complete	
Wellhouse Crescent Play Area	New path and gate between primary school and park	£12,000	Works programmed	Spring/Summer 2025

Glenburn Place Park Play Area	Removal of basket swing and installation of climbing apparatus	£12,500	Complete	
Glenburn Place Park Play Area	Paint existing equipment	£950	Complete	
Glenburn Place Park Sensory Garden	Christmas tree (for planting 2023)	£650	Funds granted to local organisation	
Glenburn Place Park Sensory Garden	Plaque	£300	Funds granted to local organisation	
Swinton Park Play Area	Paint benches, repair/replace double and single springees, clean and repair carpet and re-apply sand layer	£4200		

**Ward 21 North East  
2021/22**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Auchinlea Park	Contribution towards wider project to Auchinlea Park landscaping	£52337	Complete	
Aberdalgie Rd MUGA	Backboards, carpet and railings	£13920	Funds being granted to local organisation	
Blairtummock Park	Entrances / signage	£2500	Complete	
Denmilne Residents Group	install new signage and carry out planting	£3000	Funds granted to local organisation	



Commonhead Moss LNR	Entrance / access improvements at Commonhead Moss LNR	£2500	Works being programmed as part of wider VDL project.	
---------------------	---	-------	--	--

### 2022/23

Location	Proposal	Budget Allocated	Status	Next Steps
Auchinlea Park	A further contribution towards woodland management and boundary treatments to complement the restoration works to Provan Hall.	£37,150	Complete	
Blairtummock Park	Upgrading of the Play Area	£37,150	Funds being granted to local organisation	

### Ward 22 Dennistoun

#### 2021/22

Location	Proposal	Budget Allocated	Status	Next Steps
Alexandra Park	Gateway metal feature with metal lettering and area of hard surfacing to Peace Garden, and first phase of a walking trail.	£17,000	Complete	
Corner sites	Review options for wildflowers, bulbs and benches at corner sites in Dennistoun	£2,250	Complete	

Glenconnor Park	Engage with Stakeholders about potential for an outdoor gym.	£14,000		
Hogarth Park	Upgrade entrance at the west side of the park to complement and match fund other works in the park which are already funded.	£4,750	Procurement process underway. Anticipated completion Summer 24.	Spring/Summer 2025
Coll Place	Review options for early actions such as planting and pathways to support engagement and future funding applications.	£17,000	Following consultation events, works on stopping up roads underway.	Spring/Summer 2025
Glasgow Necropolis	Engage with stakeholders about potential for plant wildflower borders to highlight specific heritage areas of the Necropolis.	£1,000	Complete	
Firpark Street Greenspace	Engage with stakeholders about potential for planting of bulbs, trees and wildflowers.	£4,059	Complete	

### **2022/23**

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Alexandra Park	The Friends of Alexandra Park will develop proposals with the Area Partnership and bring these back for approval.	£12,100	Complete	
Greenspace West of Rymer Street	Bring forward proposals to enhance active travel, secure-by-design and biodiversity through works to planting, surfacing and signage	£10,000	Planting work complete- some tarring works remain	Spring/Summer 2025
MPGC at Glenconnor Park	Install lighting.	£20,000		

Coll Place Greenspace	Proposals for a further phase of work to be brought forward following engagement activity.	£17,000	Following consultation events, works on stopping up roads underway.	Spring/Summer 2025 Play Area timescales to be advised following completion of safe route from school
Glasgow Necropolis	Further phase of plant wildflower borders to highlight specific areas of the Necropolis. Budget would permit up to 833m2 of wildflower planting.	£1,000	Funds granted to local organisation	

**Ward 23 Partick East Kelvindale**  
**2021/22**

Location	Proposal	Budget Allocated	Status	Next Steps
Dyce Park	Install drop kerb and pedestrian safety rail at (opposite the north west corner of the Hannover Housing building), and install 34 linear metres of 2.4m wide footpath so that this entrance connects into the wider footpath network in the park, and any associated works to existing vegetation	£9000	Complete	
Dorchester Avenue Greenspace	A new Picnic Bench, a new bench, a new section of footpath at top near slide and a swale or raingarden next to the zip line to address surface water issues (to complement works to equipment and surfacing	£6500	Complete	

	funded by developer contributions)			
Binghams Pond	Painting of fencing by contractor	£6000	Complete	
Binghams Pond	New weather proof and BBQ proof accessible picnic bench	£3500	Complete	
Hayburn Park	Replace toddler slide	£9000	Group have carried out interim repairs, so will discuss potential for reallocation with them	
Dowanhill Park	Funds carried over to 22/23 allocation	£6900		
	Tree planting	£500	Complete	

### 2022/23

<b>Location</b>	<b>Proposal</b>	<b>Budget Allocated</b>	<b>Status</b>	<b>Next Steps</b>
Dorchester Av	Installation of Supernova balance carousel, new 2-seat swing set and repairs to existing equipment and surfacing.	£15,100	Complete	
Mansfield Park	Fund installation of new backboards and straighten frame	£700		Spring/Summer 2025
Mansfield Park	Installation of path to the west side of the park (near games court)	£5000		Spring/Summer 2025
Mansfield Park	Installation of dog fouling sign (pole mounted)	£1000		Spring/Summer 2025
Walker Court Play Area	Contribution towards installation of play tower and surfacing.	£9800		

Dowanhill Park	Installation of play equipment	£16,300	Complete	
Dowanhill Park	Planting of 6 additional trees near Havelock Street	£1800	Complete	