

Planned Funded Works – Greenspace & Biodiversity

- **Parks and Open Spaces Improvement Fund (POSIF)**
- **Neighbourhood Infrastructure Improvement Fund (NIIF)**
- **Nature Restoration Fund (NRF)**

Ward 1 Linn

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Linn Park	Path works to increase active travel options and access to Cathcart Castle	£31,800 POSIF	Initial ecological appraisal of this area is complete. Timescales can be provided once all statutory consents in place
Linn Park	Additional item of older Children's Play equipment	£21,374 POSIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Castlemilk Park	Castlemilk Park and Cathkin Braes Surface Water Management Actions to address silting up of Castlemilk Park Pond	£10,000 POSIF	Initial phase of works complete. A further phase of work to the culvert is within scope of wider path improvements.
Linn Park	Contribution to additional phase of funding to Cathcart Castle pathworks	£10,000 POSIF	Ecological appraisal of this area is complete Timescales can be provided once all statutory consents in place.
Linn Park	Installation of catch net fencing at Greenock Avenue entrance	£85,000 NIIF	Survey and design works have been undertaken. Timescales for construction work to be confirmed following further engagement with contractor.

Ward 2 Newlands/Auldburn

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Hillpark Drive	Contribution to renewal works at Hillpark Play Area	£8,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Foothpath @ Shawbridge Street to Pollokshaws Rd	Replace areas of steps/slabs with materials/ramps better suited to walking and wheeling, enhance planting to establish more wildflowers and bulbs, review any woodland thinning which may be required, upgrade existing adopted street lighting columns to modern standards and add directional active travel signage.	£52,800 POSIF	Planting works and vegetation management took place Autumn / Winter 23/24 with input from resident and corporate volunteers. First phase of works complete at the view point, further phase of civils works in scope following potential NIIF approval currently under consideration by the Area Partnership.
Auldhous Park	Lighting at Auldhous Road side of the park	Allocated Budget tbc NIIF	The Service will be undertaking a placemaking assessment with local stakeholders to agree options for safety and lighting.
Pollok Country Park	Works to improve pond habitat and drainage.	£47,000 NRF	Initial survey works have been undertaken in conjunction with Friends of Pollok Country Park. Next steps involved engaging relevant contractors to undertake physical works.

Ward 3 Greater Pollok
2021/22

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Dams to Darnley Entrance on Nitshill Road near Sainsburys-improve	Thinning of the trees to open this area up, bulb planting and replace the signage	£3000 POSIF	Signage design in development and will be installed early 2026. Vegetation works complete
Greater Pollok Ward	Enhancement works to improve walking route from St. Paul's to Crookston Castle.	£25,000 POSIF	Officers will be presenting options to the December meeting of the Greater Pollok Environmental Group Dec 25.
Greater Pollok Ward	Linear nature walk from Dams to Darnley Country Park to Brockburn Path	£25,000 POSIF	Funds to be utilised on works to the Muirshiel Path following agreement with the Greater Pollok Environmental Group. Works programmed – Nov / Dec 25
Househill Park	Develop proposals to install alternative item of play equipment to improve accessibility and seating facilities at Haughburn Rd Play Area	£10,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Brockburn Road Play Area	Contribution towards wider package of funding to support painting of existing equipment and supply and installation of play equipment	£15,500 POSIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Levernside Road	Bring forward proposals in discussion with local reps to replace an existing item of play equipment and	£8000 (£4000 POSIF £4000	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.

	additional seating area at the play park	NIIF)	
Cornalee Gardens	Surfacing renewal	£25,000 NIIF	Works programmed – Winter 2026
Cleeves Road Play Area	Play Area Renewal	£55,000 NIIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Househillwood Play Area	Play Area Renewal	£307,600	Additional funds have become available through Scottish Government Play Renewal Program, POSIF and NIIF, and will be programmed in accordance with the delivery program
Nitshill War Memorial	Enhancement works	£40,000 NIIF	Works programmed – Winter 2025

Ward 4 Cardonald

Location	Proposal	Budget Allocation	Anticipated timescales for any remaining works by NRS
Corkerhill Play Area	Play Area Renewal Works	£30,000 - POSIF £45,000 - NIIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Mosspark Play Area	Play Area Renewal Works	£15,500 - POSIF £55,200 -NIIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Hartlaw Crescent	Play Area Renewal Works	£14,000 – POSIF £125,000 – NIIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.

Mosspark Boulevard Play Area	Path surfacing works, bench installations and bench / picnic bench installations	£100,000 NIIF	Surfacing works programmed – Dec 2025 Timescales for bench installations to follow.
Penilee Community Centre	MUGA resurfacing	£25,000 NIIF	Works to be programmed

Ward 5 Govan

Elder Park	Marked 'junior' Parkrun and supports daily recreational use and educational focused physical activity. Distance markers as surface characters and 'road markings' and on spot activities 'hop-scotch' etc.	£3000 POSIF	Works on Site – Nov 26
Elder Park	X2 Noticeboard Repairs	£1550 POSIF	Works Programmed – Winter 2026
Land at Govan Cross	Support for first phase of works to a community garden at this location- detailed proposals to be brought forward in discussion with the group planning to utilise this space	£3000 POSIF	Upon further review, the original site proposed would not be within scope for these works. Proposals will be brought forward by the Service in relation to a reallocation of these funds within the ward.
Harmony Row Play Area	Invest in play equipment and surfacing	£26,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.

Plantation Park	Invest in play equipment and surfacing, planting, bulb planting and surfacing of active travel routes within the park	£40,150 POSIF £100,000 NIIF	Planting works complete Surfacing works programmed for Winter 2025. Play area renewal works will be programmed in accordance with the delivery program.
Ibrox Library grounds	New tree - conifer at 2.5m tall	£450 POSIF	Service will re-plant a living tree in an alternative location – Winter 25
Elder Park	Lighting options for around the pond	£500 NIIF	A placemaking assessment will be undertaken to review lighting and safety interventions (Early 2026). Recommendations will be presented to a future meeting of the Area Partnership for consideration
Robert Currie Pitch	Installation of Trim Trail	£10,000 NIIF	Works to be programmed
Clyde Hall	Play Area and MUGA enhancement which incorporate spaces for older children	£106,000	Works to be programmed

Ward 6 Pollokshields

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Maxwell Square Play Area	Play and Placemaking Renewal works	£549,600	Additional funds have become available through Scottish Government Play Renewal Program, GCC Capital, the Feminist Urbanism Working Group ,NIIF and POSIF. Tender documentation will be passed to CPU by June 2026. The Service is currently engaging with the Friends of Maxwell Square Park in gathering initial design ideas.
Balvicar Street Play Area	Contribution towards wider package of funding to support full	£184,175	Additional funds have become available through Scottish Government Play Renewal Program, Developer

	refurbishment.		Contributions and POSIF, with procurement process anticipated to start February 2026.
Fleurs Avenue	Towards the cost of removing concrete slabs replacing it with a tarmac surface and associated works at Fleurs Avenue	£4,000 POSIF	Works programmed for Winter 2025
Bellahouston Park	Repair of train play equipment	£2000 POSIF	Works to be programmed
Minto Crescent	Soft landscaping works to include bulb planting, tree planting and improvements to central planter. Installation of 3no. benches.	£9,000 POSIF	Works complete include; tree & bulb planting, bench installations and planter removal. Final phase of works include removal of concrete structure within central planter.
Maxwell Park	Lighting options from train station to Dalziel Drive	£500 NIIF	A placemaking assessment will be undertaken to review lighting and safety interventions (Early 2026). Recommendations will be presented to a future of meeting of the Area Partnership for consideration
Queens Park	Contribution to lighting identified route within Queens Park	£40,000 NIIF	Ecological impact assessment work programmed for early 2026.
Maxwell Park	Weland Creation	£14,000 NRF	Further engagement required with local stakeholders to determine scope of works.

Ward 7 Langside

Queens Park Recreation Ground	Feasibility Study, Design Work and engagement to examine options to renew Skatepark-specialist supplier to be procured.	£6,000 POSIF	Works will be informed by agreed actions from the Queens Park Development Plan.
-------------------------------	---	-----------------	---

Queens Park Recreation Ground	New Entrance and Footpath from southern approach from Prospecthill Road	£43,600 POSIF	Works will be informed by agreed actions from the Queens Park Development Plan.
Kinghorn Drive	Soft landscaping works to include - wildflower plug and bulb planting, installation of 1 bench and short connecting path, planting of 3 trees (subject to service check), repairs to fencing and purchase of paint	£6,300 POSIF	Tree planting and bench installation complete. Bench installation and associated surfacing works to follow.
Queens Park	Contribution to lighting identified route within Queens Park	£40,000 NIIF	Initial ecological impact assessment work programmed for early 2026.
White Cart Walkway	Introduction of safety measures for walking, wheeling and cycling. This may include additional signage and lighting.	£500 NIIF	A placemaking assessment will be undertaken to review lighting and safety interventions. Recommendations will be presented to a future of meeting of the Area Partnership for consideration
Malls Mire Play Area	Introduction of Lighting	£500 NIIF	A placemaking assessment will be undertaken to review lighting and safety interventions. Recommendations will be presented to a future of meeting of the Area Partnership for consideration

Ward 8 Southside Central
2021/22

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Queens Park	Various works agreed with Queens Park Working Group	£10,000 POSIF	Tree planting near flagpole complete Signage upgrades programmed for Winter 25 MUGA repairs complete Bench installations complete
Calder Street	Greenspace enhancements	£8400 POSIF	Vegetation clearance and bench installations complete.
Queens Park	Installation of accessible picnic bench.	£10,800 POSIF	Installation of bench will be linked with redevelopment of Balvicar Street Play Area
New Gorbals Park	Installation of 1 item of play equipment	£12,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program
Clyde Walkway	Enhanced signage for active travel routes	£2981 POSIF	New proposals will be proposed to the next meeting of the Area Partnership.
Riccarton Street Park	Play Renewal and placemaking works	£27,700 POSIF	Additional funds have become available through Scottish Government Play Renewal and GCC Capital (Play and Placemaking). Works will be programmed in accordance with the delivery program.
Calder Street Phase 2	Phase 2 of improvement works to site to reflect suggestions from older residents and children engaged with so far	£12,000 POSIF	Initial phase of works complete, including bench installations and vegetation works
Queens Park	Outdoor Table Tennis Table and surrounding surfacing- location to be agreed	£5000 POSIF	Works to be scoped into redevelopment of Balvicar Street Play area development
Queens Park	Frame and surrounding surfacing to support use of the park by individuals	£8000 POSIF	Works to be scoped into redevelopment of Balvicar Street Play area development

	undertaking TRX Suspension Training		
Balvicar Street Play Area Renewal	Contribution to play area renewal.	£20,000 POSIF	Procurement Process to commence February 2026
Queens Park	Contribution to lighting identified route within Queens Park	£40,000 NIIF	Initial ecological impact assessment work programmed for early 2026.

Ward 9 Calton
2021/22

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Helenslea Park Play Area	Helenslea Park Play Area	£7000 POSIF	Works on site (Autumn 2025)
Queen Mary Street Play Area	New items of play equipment and associated surfacing	£33,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Dechmont Street	Play Renewal Works	£74,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Glasgow Green	Additional lighting	£500 NIIF	A placemaking assessment will be undertaken to review lighting and safety interventions. Recommendations will be presented to a future of meeting of the Area Partnership for consideration

Ward 10 Anderston City Yorkhill
2021/22

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Garnethill Park	Crown lift and thin 3 trees adjacent to seating area	£900 POSIF	Funds to be reallocated at the next meeting of the area Partnership.
Locations tbc	Parklets per those used for Spaces for People.	£9,560 POSIF	The Service will contact local stakeholders in relation to these funds
Broomielaw	Proposals for raised bed food growing in discussion with community stakeholders.	£3,042 POSIF	Discussions ongoing
Greenspace on Broomielaw west of Kingston Bridge	Bring forward proposals for wildflower planting further to detailed discussions with stakeholders.	£300 POSIF	Further planting to take place upon confirmation of young tree establishment.
Lancefield Quay grass plots	Bring forward proposals for wildflower planting.	£300 POSIF	Works Programmed – Early 2026
Existing planting to improve biodiversity and active travel at St Patricks Primary School	Engage with School and Education Services in relation to potential for raised beds for food growing, and potential for both school and community use year-round.	£3,042 POSIF	Works to Living Wall programmed for Nov 26.
Garnethill Park	Rainwater collection system to support community horticulture- costings reflect use of an existing surface (the Bread Oven roof) which could collect water.	£200 POSIF	

Townhead 'St Mungo Jubilee Garden'	Upgrade footpath and benches. Additional wildflower planting to improve biodiversity – potential to include food growing subject to engagement and uptake from local growers.	£9,000 POSIF	Proposals currently being reviewed by Officers and will be contacting local stakeholders to finalise designs.
Dover Street Play Area	Installation of 3 items of play equipment	£44,300 NIIF	Works will be programmed in accordance with the play renewal delivery program
Dover Street Play Area	Installation of outdoor gym	£25,000 NIIF	Works will be programmed in accordance with the play renewal delivery program
Dover Street Play Area	Installation of accessible picnic benches	£7000 NIIF	Works programmed – 2026

Ward 11 Hillhead
2021/22

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Kelvin Walkway	Restoration Works to Site of Flint Mill	£27,458 POSIF	Statutory consents have been granted by regulator. Site start anticipated early 2026.
Kelvin Walkway @ Gibson Street Steps	Drainage improvements	£5000 NIIF	Initial clearance works undertaken. Next phase of surfacing / drainage works programmed early 2026.
Kelvingrove Park	Contribution towards Kelvingrove Park Play Area	£45,400 POSIF	First phase of works complete. Next phase of works will be programmed in accordance with the play delivery programme.

Ward 12 Victoria Park

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Victoria Park	750m2 bicycle pump track (with gravel finish) and cycle skills learning area, including allowance for a 5 year technical maintenance period, by specialist contractor	£37500 - POSIF £15,000 – NIIF	Works programmed Jan / Feb 2026
Victoria Park	Access path to link Option 1 into the surround path network- allowance for a 20m length of 3m wide tarmac path	£3600 POSIF	Works programmed Jan / Feb 2026
Victoria Park	2,416m2 of new wildflower meadow/bulb planting to the plot surrounding the bicycle pump track and cycle skills learning area	£2900 POSIF	Works programmed Jan / Feb 2026
Victoria Park Play Area	Contribution to play renewal works	£5500 POSIF	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Naesby Park	Installation of new paths	£5000 NIIF	Works programmed Nov / Dec 2025
Victoria Park	Drainage investigation and recommendation report	£10,000 NIIF	Timescales for completion to be confirmed
Victoria Park	Pond naturalisation	£50,000 NRF	Victoria Park Community Trust have been assisting with initial feasibility work. Officers will be engaging with the Trust via recurrent engagements to determine next steps

Ward 13 Garscadden Scotstounhill
2021/22

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Knightswood Park	Installation of 4 benches	£1800 POSIF	Works instructed – Installation expected Nov / Dec 25
Greenspace at Danes Drive and Kingsway	Greenspace works, including planting and bench installations.	£18,000 POSIF	Works programmed 2026
Knightswood Park	Contribution towards a wider funding package and will form the subject of further engagement with Friends of Knightswood Park and local food groups in relation to deliver a Food Hub- to include growing, food distribution and addressing food poverty.	£62,000 POSIF	Preliminary feasibility works undertaken. Findings to be shared with local stakeholders to determine deliverable actions.
Knightswood Park	Knightswood Park Pond – Surface Water Management Works.	£68,000 NRF £10,000 NIIF	Officers are currently monitoring water levels. Further works through the Nature Restoration Fund to be finalised and shared.

Ward 14 Drumchapel Anniesland

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Blairdardie & Old Drumchapel CC	An allocation of £24,500 has been allocated to each CC area.	£24,500 POSIF	Projects currently being considered for development in conjunction with the relevant Community Council. Include tree planting and bulb planting. Planters have also been installed.
Drumchapel CC	An allocation of £24,500 has been allocated to each CC area.	£24,500 POSIF	Projects currently being considered for development in conjunction with the relevant Community Council.
High Knightswood & Anniesland CC	An allocation of £24,500 has been allocated to each CC area.	£24,500 POSIF	Funds distributed to local organisations for environmental projects through High Knightswood & Anniesland Community Council.
Blairdardie Sports Pitch	Installation of a MUGA and play area	£350,000 NIIF	Works will be programmed in accordance with the citywide delivery program
Peel Glen Play Area	Path resurfacing works	£40,000 NIIF	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Drumchapel Park	Installation of accessible seat benches and picnic benches to development works with DrumHub.	£12,000 NIIF	Works will be programmed with main contract for the development of the cycle track.

Ward 15 Maryhill

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Maryhill Park	Installation of handrail at Spence Street	£1,000 POSIF	Works programmed – Winter 2025
Kelvin Walkway @ Garrioch Drive, near junction of Garrioch Quadrant	Works to address issues reported in relation to steepness and surface water to allow this entrance to be reopened. Path which connects this entrance to Kelvin Walkway, add a new drainage swale, add new cross drains and regrade the section of path which zig zags.	£18,608 POSIF	Initial phase of drainage works complete. Further phase signage installations programmed early 2026.
Acre Estate	Contribution towards wider package of funding to support supply and installation of play equipment. Subject to further consultation with community local Housing Association to determine suitability and age-appropriate play equipment.	£29,500 POSIF	In conjunction with the Acre Residents Association, a new location has been identified for the play area. Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Maryhill Park	Upgrade of path at wetland area within Maryhill Park	£6500 POSIF	Programmed - Winter 2025
Maryhill Park	Installation of welcome signage in the Summerston area	£6500 POSIF	Further engagement will take place with Summerston Community Council to finalise designs and locations.

Ward 16 Canal

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Ruchill Park	Contribution towards play renewal works	£25,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program.
Greenspace and Play Area next to Cadder Primary School	200 linear metres of hard surfaced active travel route to connect Vaila Street to the Primary School via the Herma Street entrance and to connect the MPGC and Children's Play Area to the Primary School via the Herma Street	£19,000 POSIF	The Service will be commissioning Green Action Trust to deliver new shared use path network and play area. Timescales to be confirmed upon appointment.

Ward 17 Springburn Robroyston 2021/22

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Robroyston Park	Enhance entrances to the park: Frontage to east end of Quarrywood Road between sandstone constructed entrance gateways	£4200 POSIF	Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in early 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in addition to this allocation will provide better value for any procurement exercise.
Robroyston Park	Enhance entrances to the park: Entrance from Quarrywood Avenue (adjacent to the shops)- create a feature entrance/ gateway into park	£10,000 POSIF	Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in early 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in

			addition to this allocation will provide better value for any procurement exercise.
Robroyston Park	Enhance and improve northern loop footpath around wetland (approx. 200m in length). The nature of the ground and the seasonal flooding will influence the solutions for this. Potential for a boardwalk to form part of the route.	£16,214 POSIF	Primary ecological assessment complete. Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in early 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in addition to this allocation will provide better value for any procurement exercise
Robroyston Park	Contributions to increase the scope of the play area refurbishment project supply and install 1 additional item of equipment and associated surfacing	£24,200 POSIF	Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in early 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in addition to this allocation will provide better value for any procurement exercise
Springburn Park	Engage with the range of community organisations based within Springburn Park and bring forward costed proposals which could include children's play, support volunteering, tree planting, heritage, biodiversity, and active travel.	£48,600 POSIF	Following feedback from local stakeholders, this funding will be allocated to the Doultan Statue within the park. Timescales
Robroyston Park	Enhance entrance from near 26 Quarrywood Avenue and enhanced and additional interpretative signage	£9000 POSIF	Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in early 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in addition to this allocation will provide better value for any procurement exercise
Broomfield Park	New access gate @ Wallacewell Road	£10,000 NIIF	Timescales on program to be confirmed

Robroyston Park	Installation of lighting options	£500 NIIF	A placemaking assessment will be undertaken to review lighting and safety interventions. Recommendations will be presented to a future of meeting of the Area Partnership for consideration.
Robroyston Park	Works to address drainage issues on path network	£500 NIIF	Appraisal of path network to be included in above placemaking assessment.

Ward 18 East Centre

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Lethamhill Play Area	Enhancements to the play area	£25,000 POSIF	Works programmed – Nov 25
Halhill Road	Enhancements to open space, including themed walk and path / bench installation	£21,500 POSIF	Planting works complete, including wildflowers and orchard. Bench installation programmed – Spring 26
Lethamhill Play Area	Further contribution to play area enhancements	£12,700 POSIF	Works programmed – Nov 25
Budhill Park	Installation of 2 benches	£3400 NIIF	Works programmed – 2026

Ward 19 Shettleston

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Tollcross Park	Widening and improve condition of footpaths linking Nursery with Wellshot Road and Swimming Centre, enhancement of existing lighting along this route, renew park signage at Wellshot Road, add	£37,988 POSIF	Lighting and tar repairs carried out. Officers are reviewing current location

	reference to the new Nursery on the finger signage within the park.		
Tollcross Park	New Outdoor Learning Spaces, supporting 1,140 hours and Curriculum for Excellence.	£10,000 POSIF	Work complete at Hidden Garden includes tree planting and reinstatement of pond.
Tollcross Park	New spaces within woodland to support Forest Schools, supporting 1,140 hours and Curriculum for Excellence.	£3,000 POSIF	Work complete at Hidden Garden includes tree planting and reinstatement of pond.
Mount Vernon Park	Foot path to support walking, wheeling and cycling. Following site meeting a route has been identified from the entrance at Kenmuir Avenue to the entrance opposite 92 Wester Road, avoiding tree roots	£60,281 POSIF £40,000 NIIF	Works programmed – Spring 26
Laurelbank Play Area	Replace play equipment, install self-closing gate.	£7,000 POSIF	Works programmed – Nov / Dec 25
Clyde Walkway	Enhancements to entrance, including removal of boom gate.	£5,125 POSIF	Works programmed – Spring 26
Sandyhills Park	Lighting options within park	£500 NIIF	A placemaking assessment will be undertaken to review lighting and safety interventions. Recommendations will be presented to a future of meeting of the Area Partnership for consideration.

Ward 20 Baillieston

Location	Proposal	Budget Allocated	Anticipated times
Greenspace/park at Baillieston Road/Hamilton Road (plots 250-253)	Tar surfacing to existing path leading to proposed new bench. Install new fencing and gates to entrance area (10m)	£9900 POSIF	Works programmed – Spring 26

Wellhouse Crescent Play Area	New path and gate between primary school and park	£12,000 POSIF	Works programmed – Spring 26
Swinton Park Play Area	Paint benches, repair/replace double and single springees, clean and repair carpet and re-apply sand layer	£4200 POSIF	Works programmed – Spring 26
Garrowhill Park	Additional seating	£3400 NIIF	Works programmed – Spring 26
Swinton	Easterhouse Road/Swinton Road : Grass area in front of shops and Swinton tavern.	£500 NIIF	A placemaking assessment will be undertaken to review to review options for investment.
Glenburn Play Area	Review options for play area renewal, outdoor gym and lighting	£500 NIIF	A placemaking assessment will be undertaken to review to review options for investment.

**Ward 21 North East
2021/22**

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Aberdalgie Rd MUGA	Backboards, carpet and railings	£13920 POSIF	Works programmed – Spring 2026
Blairtummock Park	Upgrading of the Play Area	£37,150	Planning application submitted

**Ward 22 Dennistoun
2021/22**

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
----------	----------	------------------	---

Glenconnor Park	Installation of outdoor gym	£14,000 POSIF	Works to be procured in conjunction with play area renewal.
Hogarth Park	Upgrade entrance at the west side of the park to complement and match fund other works in the park which are already funded.	£4,750 POSIF	First phase of vegetation works complete. Surfacing works programmed – Nov / Dec 26
Coll Place	Play area renewal and path network improvements.	£32,000 POSIF £150,000 NIIF	Additional funds have become available from Scottish Government Play Renewal Fund and Developer Contributions. Tender documents to be passed to CPU January 2026 for play area.
Hogarth Park	Scope additional park enhancements through NIIF	£500 NIIF	In addition to allocations from the Parks and Open Spaces Fund, a placemaking exercise will be undertaken to provide recommendations to the Area Partnership.
Greenspace West of Rymer Street	Bring forward proposals to enhance active travel, secure-by-design and biodiversity through works to planting, surfacing and signage	£10,000 POSIF	First phase of planting works complete. Path network improvements programmed – Spring 2026
MPGC at Glenconnor Park	Install lighting columns	£20,000 POSIF	Works programmed – Summer 2026

Ward 23 Partick East Kelvindale

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Hayburn Park	Replace toddler slide	£9000 POSIF	The Service will engage with local stakeholders regarding the reallocation of these funds within the park.

Mansfield Park	Fund installation of new backboards and straighten frame	£700 POSIF	Work complete but additional work required to reinforce frames. Unit currently with contractor.
Mansfield Park	Installation of path to the west side of the park (near games court)	£5000 POSIF	Community Council have reviewed brief again and provided comments August 24 which Officers will now feed into scope of works. Anticipated completion – Summer 26
Mansfield Park	Installation of dog fouling sign (pole mounted)	£1000 POSIF	Community Council have reviewed brief and provided comments which we will now feed into scope of works. Anticipated completion – Summer 26
Walker Court Play Area	Contribution towards installation of play tower and surfacing.	£9800 POSIF	Works to be programmed
Ashburton Road	Picnic bench installations in open space	£14,200 NIIF	Actions agreed with Community Council reps following site visit. Timescales for works to be confirmed.