

Planned Funded Works – Greenspace & Biodiversity

- **Parks and Open Spaces Improvement Fund (POSIF)**
- **Neighbourhood Infrastructure Improvement Fund (NIIF)**
- **Scottish Government Play Renewal Fund (Scot Gov)**
- **Nature Restoration Fund (NRF)**

Ward 1 Linn

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Linn Park	Path works to increase active travel options and access to Cathcart Castle	£41,800 POSIF	Works programmed Autumn / Winter 26/27
Linn Park	Play renewal works	£21,374 POSIF / Developer Contributions	NRS was contacted by a community group wishing to undertake additional fund raising and engagement. Officers will continue engaging with the group and will develop a project programme once project budget is confirmed.
Linn Park	Installation of catch net fencing at Greenock Avenue entrance	£120,796 NIIF / Developer Contributions	Contractor appointed, the Service has requested a programme of works from the contractor
Kings Park	Purchase and installation of four benches	£10,000 NIIF	Works programmed Autumn / Winter 26/27
Castlemilk	Installation of handrail and ramp at lost lives garden	£5000 NIIF	Works programmed Autumn / Winter 26/27
Castlemilk	Installation of fence at lost lives garden	£13,000 NIIF	Works programmed Autumn / Winter 26/27
Barlia Football Grounds	Installation of outdoor gym	£85,000 NIIF	Works programmed Autumn / Winter 26/27
Millenium Play Centre	Play Renewal & Placemaking Works	£324,252	Tender documents to be prepared by June 2026. Local play survey undertaken

		Scot Gov / GCC Capital / Developer Contributions	
Holmbyre Road Play Area	Play Renewal & Placemaking Works	£255,360 Scot Gov / GCC Capital/ Developer Contributions	Tender documents issued to procurement February 2026 (brought forward from April 2026). Local play survey undertaken
Ardencraig Road and Ballantay Road	Placemaking Works	£98,992 Developer Contributions	Proposals currently in development in conjunction with local stakeholders.
Kings Park	Play Renewal Works	£9365 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.

Ward 2 Newlands/Auldburn

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Foothpath @ Shawbridge Street to Pollokshaws Rd	Second phase of footpath enhancements	£99,941 NIIF / Developer Contributions	Works programmed - Autumn / Winter 26/27
Auldhuse Park	Solar in-ground lighting	£10,812 NIIF	Works programmed Autumn / Winter 26/27
Shawbridge Street	Second phase of infrastructural works, including surfacing, drainage and railings installations	£65,000 NIIF	Works programmed Autumn / Winter 26/27
Auldhuse Park	Installation of outdoor gym equipment	£50,000 NIIF	Works programmed Autumn / Winter 26/27
Kilmuir Play Area	Play Renewal & Placemaking Works	£10,000 Scot Gov	(Scottish Government funded work complete) Glasgow City Council funded works to be carried out as a second phase - Tender documents to be prepared by March 2027
Hillpark Drive	Play renewal works	£18,000 ScotGov / POSIF	Tender documents to be prepared by March 2027
King George V Play Area	Play Renewal Works	£86,319 Scot Gov / Dev Contributions	Contractor appointed, the Service has requested a programme of works from the contractor
Muirsketh Greenspace	Developing Amenity Greenspace and play renewal works	£23,317 Developer Contributions	Contractor appointed, the Service has requested a programme of works from the contractor
Pollok Country Park	Works to improve pond habitat and drainage.	£47,000 NRF	Works programmed Autumn / Winter 26/27

Ward 3 Greater Pollok

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Dams to Darnley Entrance on Nitshill Road near Sainsburys-improve	Thinning of the trees to open this area up, bulb planting and replace the signage	£3000 POSIF	Works programmed Autumn / Winter 26/27
Greater Pollok Ward	Enhancement works to improve walking route from St. Paul's to Crookston Castle.	£25,000 POSIF	Works programmed Autumn / Winter 26/27
Greater Pollok Ward	Linear nature walk from Dams to Darnley Country Park to Brockburn Path	£25,000 POSIF	Works programmed Autumn / Winter 26/27
Brockburn Road Play Area	Contribution towards wider package of funding to support painting of existing equipment and supply and installation of play equipment	£76,057 POSIF / Scot Gov / Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Levernside Road	Bring forward proposals in discussion with local reps to replace an existing item of play equipment and additional seating area at the play park	£8000 POSIF / NIIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Cornalee Gardens	Surfacing renewal	£25,000 NIIF	Tender documents to be prepared by June 2026
Cleeves Road Play Area	Play Area Renewal	£132,403 Scot Gov / NIIF / Developer Contributions	Works will be programmed in accordance with the delivery programme.

Nitshill War Memorial	Enhancement works	£40,000 NIIF	Works on site – May 2026.
Weensmoor Road / Willowford Play Area	Play renewal works	£130,000 – NIIF; £50k - ScotGov	Tender documents to be prepared by March 2027
Househill Park	Play renewal works	£315, 072 GCC Capital / ScotGov / POSIF / NIIF / Developer Contributions	Tender documents to be prepared by March 2027. Local play survey undertaken
Lochar Park	Surfacing and bench installations	£32,418 Developer Contributions	Works programmed – Spring 2027
Glen Esk Play Area	Play area improvements	£34,767 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.

Ward 4 Cardonald

Location	Proposal	Budget Allocation	Anticipated timescales for any remaining works by NRS
Corkerhill Play Area	Play Area Renewal Works	£30,000 - POSIF £45,000 - NIIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Mosspark Play Area	Play Area Renewal Works	£110,000 POSIF / NIIF/ ScotGov	Path network improvements undertaken First phase of play equipment replacements undertaken April 26. Tender documents for second phase to be prepared by March 2027.
Hartlaw Crescent	Play Area Renewal Works	£173,473 POSIF / NIIF / ScotGov / Developer Contributions	Tender documents to be prepared by March 2027. Local play survey undertaken.
Mosspark Boulevard Play Area	Path surfacing works, bench installations and bench / picnic bench installations	£100,000 NIIF	Pathworks and bench installations complete.
Penilee Community Centre	MUGA resurfacing	£15,000 NIIF	Tender documents to be prepared by June 2026
Mosspark Play Area	Renewal of railings	£15,200 NIIF	Proposal to be re-presented to the AP following discussions with Community Council on scope of works.
Rosshall Park	Removal of fencing	£15,000 NIIF	Works programmed – Summer 2026
Moss Heights	Amenity Greenspace Works	£17,610 Developer Contributions	Works programmed – Spring 2027

Ward 5 Govan

Location	Proposal	Budget Allocation	Anticipated timescales for any remaining works by NRS
Elder Park	X2 Noticeboard Repairs	£1550 POSIF	Works Programmed – Summer 2026
Land at Govan Cross	Support for first phase of works to a community garden at this location- detailed proposals to be brought forward in discussion with the group planning to utilise this space.	£3000 POSIF	Upon further review, the original site proposed would not be within scope for these works. In discussion with Friends of Elder Park, proposals will be brought forward by the Service in relation to a reallocation of these funds within the ward.
Harmony Row Play Area	Invest in play equipment and surfacing	£26,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program.
Plantation Park	Invest in play equipment and surfacing, planting, bulb planting and surfacing of active travel routes within the park	£171,265 POSIF / NIIF / Developer Contributions	Planting works complete Surfacing works programmed for Autumn / Winter 25/26. Play area renewal works will be programmed in accordance with the delivery program. Local play survey undertaken
Ibrox Library grounds	New tree - conifer at 2.5m tall	£450 POSIF	Service will re-plant a living tree in an alternative location – Autumn 26
Elder Park	Lighting options for around the pond	£500 NIIF	A placemaking assessment will be undertaken to review lighting and safety interventions during summer 2026. Recommendations will be presented to a future of meeting of the Area Partnership for consideration

Fifty Pitches Park	Fenced recreation area	£32,000 NIIF	Works programmed for Autumn Winter 2026/2027
Cessnock	Installation of benches in various locations	£6800 NIIF	Works programmed for Autumn Winter 2026/2027
Elder Park	Play renewal works at Drive Road. Works to include	£190,000 NIIF (Total - £260,000)	Procurement documentation to be submitted to procurement June 2026. Local play survey undertaken.
Park Villa Sports Hub	Installation of seated shelter	£28,500 NIIF	Works programmed for Autumn Winter 2026/2027
Plantation Park	Play renewal works	£100,000 NIIF £40,000 POSIF	Play Renewal will be programmed in accordance with the delivery program. Procurement documentation to be submitted to procurement June 26.
Robert Currie Pitch	Redevelopment of trim trail	£10,000 NIIF	Works programmed for Autumn Winter 2026/2027
Clyde Community Hall	Play renewal works and MUGA upgrades	£106,000 NIIF	Works programmed for Autumn Winter 2026/2027
Cairnbaan Street	Play Area Renewal Works	£184,566 Scot Gov / GCC Capital / Developer Contributions	Tender documents issued to procurement February 2026. Local play survey undertaken
Festival Park	Play Area Renewal Works	£214,948 ScotGov / GCC Capital / Developer Contributions	Tender documents to be prepared by March 2027
Harhill Street	Play Area Renewal Works	£59,000 Scot Gov / POSIF	Tender documents to be prepared by June 2026

Ibroxholm Oval	Play Area Renewal	£63,252 Scot Gov / Developer Contributions	Tender documents to be prepared by September 2026
Plantation Square Play Area	Play Area improvements	£11,319 Developer Contributions	Works to be programmed
Elder Park Pond	Installation of floating island to enhance naturalisation	£25,000 NRF	Works programmed – Autumn / Winter 26/27

Ward 6 Pollokshields

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Maxwell Square Play Area	Play and Placemaking Renewal works	£549,600 Scot Gov / GCC Capital / Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Program, GCC Capital, the Feminist Urbanism Working Group, NIIF and POSIF. Tender documentation will be passed to CPU by June 2026. Local play survey undertaken.
Balvicar Street Play Area	Contribution towards wider package of funding to support full refurbishment.	£184,175 POSIF / Developer Contributions	Procurement documents passed to Procurement February 2026
Fleurs Avenue	Towards the cost of removing concrete slabs replacing it with a tarmac surface and associated works at Fleurs Avenue	£4,000 POSIF	Works programmed for Summer 2026
Bellahouston Park	Repair of train play equipment	£2000 POSIF	Works programmed for Autumn/ Winter 26/27
Maxwell Park	Lighting options from train station to Dalziel Drive	£500 NIIF	The Service will be undertaking placemaking engagements with local representatives (summer 2026). Recommendations will be presented to a future of meeting of the Area Partnership for consideration
Queens Park	Contribution to lighting identified route within Queens Park	£40,000 NIIF	Documents will be passed to procurement during 2026, with works programmed for 2027
Maxwell Park	Wetland Area	£10,000 NIIF £14,000 NRF	Initial feasibility works to review options within this section of the park have been approved. Recommendations will be presented to local stakeholders at the next meeting of the Area Partnership.

Maxwell Park	MUGA renewal works	£150,000 NIIF	Works are being programmed as part of the wider play renewal works. Anticipated site start early 2027.
Kenmure Street (Community Centre)	MUGA renewal works	£150,000 NIIF	Works are being programmed as part of a wider package of citywide MUGA renewal works.
Bellahouston Park	Replace 60m of fencing	£22,800 NIIF	Works programmed – Autumn / Winter 26/27
Glencairn Drive / Nithsdale Road	Installation of seat / picnic benches	£5000 NIIF	Works programmed – Autumn / Winter 26/27
Bellahouston Park SC	Play Area Renewal Works	£47,900 Scot Gov	Tender documents to be prepared by March 2027
New Victoria Gardens	Accessibility improvements	£2326 Developer Contributions	Works programmed – Early 2027.

Ward 7 Langside

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Queens Park Recreation Ground	Feasibility Study, Design Work and engagement to examine options to renew Skatepark-specialist supplier to be procured.	£6,000 POSIF	Initial engagements have been held with members of the skateboard community. Works will be informed by future engagement work and feasibility.
Queens Park Recreation Ground	New Entrance and Footpath from southern approach from Prospecthill Road	£43,600 POSIF	Further engagement with local stakeholders to take place in Summer 2026.
Kinghorn Drive	Soft landscaping works to include - wildflower plug and bulb planting, installation of 1 bench and short connecting path, planting of 3 trees (subject to service check), repairs to fencing and purchase of paint.	£6,300 POSIF	Tree planting and bench installation complete. Bench installation and associated surfacing works to follow.
Queens Park	Contribution to lighting identified route within Queens Park	£40,000 NIIF	Documents will be passed to procurement during 2026, with works programmed for 2027
Holmlea Park	Play Area Improvements	£14,560 Developer Contributions	Works programmed – Spring 2027
Toryglen Community Hall	Installation of MUGA	£100,000 NIIF	Works are being programmed as part of a wider package of citywide MUGA renewal works. Anticipated start early 2027
Glenmore Avenue	Play area renewal works	£148,405 POSIF / NIIF / Scot Gov / Developer Contributions	Tender documents to be prepared by November 2026 . Local play survey undertaken

Ward 8 Southside Central

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Queens Park	Various works agreed with Queens Park Working Group	£10,000 POSIF	Tree planting near flagpole complete Signage upgrades programmed for Summer 2026 MUGA repairs complete Bench installations complete
Queens Park	Installation of accessible picnic bench.	£10,800 POSIF	Installation of bench will be linked with redevelopment of Balvicar Street Play Area
New Gorbals Park	Installation of 1 item of play equipment	£63,980 POSIF / Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Program and will be programmed in accordance with the delivery program
Clyde Walkway	Enhanced signage for active travel routes	£2981 POSIF	Following discussion with the relevant service area, this proposal is no longer operationally feasible, new proposals will be proposed to the next meeting of the Area Partnership.
Riccarton Street Park	Play Renewal and placemaking works	£426,400 Scot Gov / GCC Capital / POSIF / Developer Contributions	Tender documents to be prepared by November 2026. Local play survey undertaken.
Queens Park	Outdoor Table Tennis Table and surrounding surfacing- location to be agreed	£5000 POSIF	Works to be scoped into redevelopment of Balvicar Street Play area development
Queens Park	Frame and surrounding surfacing to support use of the park by individuals undertaking TRX Suspension Training	£8000 POSIF	Works to be scoped into redevelopment of Balvicar Street Play area development

Govanhill Play Area	Play Renewal and placemaking works	£324,252 Scot Gov / GCC Capital / POSIF / Developer Contributions	(Scottish Government funded work complete) Glasgow City Council funded works to be carried out as a second phase- Tender documents to be prepared by June 2026. Local play surveys undertaken.
Balvicar Street Play Area	Contribution towards wider package of funding to support full refurbishment.	£184,175 Scot Gov / Developer contributions / POSIF	Procurement documentation submitted to procurement February 2026.
Mansewood High Play Area	Play Area improvements	£2800 Developer Contributions	Works programmed Winter 2026
Queens Park	Contribution to lighting identified route within Queens Park	£40,000 NIIF	Documents will be passed to procurement during 2026, with works programmed for 2027
Queens Park Toddler Play	Relocate existing toddler play close to Pathhead Farm	£168,362 – Developer Contributions	Tender documents to be prepared by March 2028
Birch Street	Play area improvements	£49,969 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Waddell Court	Play Renewal works	£72,274 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program

Ward 9 Calton

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Queen Mary Street Play Area	New items of play equipment and associated surfacing	£33,000 POSIF	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Glasgow Green	Installation of handrails near fountain	£22,000 NIIF	Works instructed, anticipated start – June 2026.
Greendyke Street Play Area	Play Area Improvements	£91,224 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Dechmont Street	Play Renewal Works	£151,332 POSIF / Scot Gov / GCC Capital / Developer Contributions	Tender documents to be prepared by March 2027. Local play survey undertaken.
Claythorn Park to Green Street	Enhancements to path network	£17,006 NIIF	Works programmed – Autumn / Winter 2026
Bridgeton Community Centre Play Area	Play Renewal and placemaking works	£426,033 Scot Gov / GCC Capital / Developer Contributions	Tender documents to be prepared by June 2026. Local play survey undertaken.
Bernard Terrace	Play Renewal and placemaking works	£228,648 Scot Gov / GCC Capital / Developer Contributions	Tender documents issued to procurement April 2026. Local play survey undertaken

Helenvale Flats Play Area	Play Renewal Works	£60,300 Scot Gov	Tender documents to be prepared by November 2026
Helenslea Park	Amenity Greenspace Works	£10,563 Developer Contributions	Works will be programmed further to engagement with community centre representatives.
Duke Street Play Area	Play area improvement works	£68,330 Developer Contributions	Tender documents to be prepared by September 2026

Ward 10 Anderston City Yorkhill

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Garnethill Park	Crown lift and thin 3 trees adjacent to seating area	£900 POSIF	Funds to be reallocated at the next meeting of the area Partnership.
Various locations	Parklets per those used for Spaces for People.	£9,560 POSIF	The Service will contact local stakeholders in relation to these funds
Broomielaw	Proposals for raised bed food growing in discussion with community stakeholders.	£3,042 POSIF	Discussions ongoing
Greenspace on Broomielaw west of Kingston Bridge	Bring forward proposals for wildflower planting further to detailed discussions with stakeholders.	£300 POSIF	Further planting to take place upon confirmation of young tree establishment.
Lancefield Quay grass plots	Bring forward proposals for wildflower planting.	£300 POSIF	Works Programmed – September 2026
Garnethill Park	Rainwater collection system to support community horticulture and new fencing to protect structure	£5200 POSIF / NIIF	Works to be programmed following further discussions with Friends of Garnethill Park on design options.
Garnethill Park	Upgrade lighting in Garnethill Park	£25,000 NIIF	Works programmed – Autumn / Winter 26/27
Townhead 'St Mungo Jubilee Garden'	Upgrade footpath and benches. Additional wildflower planting to improve biodiversity – potential to include food growing subject to engagement and uptake from local growers.	£9,000 POSIF	Works programmed – Autumn / Winter 26/27

Dover Street Play Area	Installation of 3 items of play equipment	£44,300 NIIF	Works will be programmed in accordance with the play renewal delivery program
Dover Street Play Area	Installation of outdoor gym	£25,000 NIIF	Works will be programmed in accordance with the play renewal delivery program
Dover Street Play Area	Installation of accessible picnic benches	£7000 NIIF	Works programmed – summer 2026
Various locations	Planting of street trees	£101,050 NIIF	The Service is currently undertaking test digs to verify any existing utilities within select locations. We anticipate planting works to start December 26 on a rolling programme to April 27.
Gartnethill Viewpoint	Planting Works	£1000 NIIF	Works programmed – Autumn / Winter 26/27
Dundasvale (Various locations)	Tree planting	£27,300 NIIF	Works programmed – Autumn / Winter 26/27
St Vincent Street	Street tree planting	£40,000 NIIF	The Service is currently undertaking test digs to verify any existing utilities within select locations. We anticipate planting works to start December 26 on a rolling programme to April 27
Bath Street / Elmbank Street	Street Tree Planting	£25,000 NIIF	The Service is currently undertaking test digs to verify any existing utilities within select locations. We anticipate planting works to start December 26 on a rolling programme to April 27
Holdsworth Street	Play Area improvements	£44,300 NIIF	Works will be programmed in accordance with the play renewal delivery program
Merchant City (Various locations)	Street tree planting	£25,700 NIIF	The Service is currently undertaking test digs to verify any existing utilities within select locations. We anticipate planting works to start December 26 on a rolling programme to April 27

Yorkhill Park	Play Renewal Works	£37,522 ScotGov /GCC Capital	Tender documents to be prepared by March 2027
Taylor Place	Play renewal works	£99,320 Scot Gov / Developer Contributions	Tender documents to be prepared by November 2026

Ward 11 Hillhead

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Kelvin Walkway	Restoration Works to Site of Flint Mill	£27,458 POSIF	Works approaching completion.
Kelvin Walkway @ Gibson Street Steps	Drainage improvements	£5000 NIIF	Initial clearance works undertaken. Next phase of surfacing / drainage works programmed summer 2026.
Kelvingrove Park	Contribution towards Kelvingrove Park Play Area	£45,400 POSIF	First phase of works complete. Next phase of works will be programmed in accordance with the play delivery programme.
Kelvingrove Park (East)	Play renewal works	£20,960 Scot Gov / Developer Contributions	Works will be programmed in accordance with the play renewal delivery program
Kelvin Walkway	Installation of outdoor gym equipment	£13,000 NIIF	Works on site
Cresswell Street	Play Renewal Works	£15,689 ScotGov / Developer Contributions	Tender documents to be prepared by March 2027
Botanic Gardens	Play renewal and amenity greenspace works	£68,461 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program

Ward 12 Victoria Park

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Victoria Park	750m2 bicycle pump track (with gravel finish) and cycle skills learning area, including allowance for a 5 year technical maintenance period, by specialist contractor	£37500 - POSIF £15,000 – NIFF	Contractor appointed, the Service has requested a programme of works from the contractor.
Victoria Park	Access path to link Option 1 into the surround path network- allowance for a 20m length of 3m wide tarmac path	£3600 POSIF	Contractor appointed, the Service has requested a programme of works from the contractor.
Victoria Park	2,416m2 of new wildflower meadow/bulb planting to the plot surrounding the bicycle pump track and cycle skills learning area	£2900 POSIF	Contractor appointed, the Service has requested a programme of works from the contractor.
Naesby Park	Installation of new paths	£5000 NIFF	Works programmed Summer 2026
Victoria Park	Drainage investigation and recommendation report	£10,000 NIFF	Timescales for completion to be confirmed
Victoria Park	Pond naturalisation	£50,000 NRF	Victoria Park Community Trust have been assisting with initial feasibility work. Officers will be engaging with the Trust via recurrent engagements to determine next steps
Pitch @ Westbrae Drive	Installation of games court	£150,000 NIFF	Works are being programmed as part of a wider package of citywide MUGA renewal works. Anticipated start early 2027
Thornwood Park	Play equipment replacements and carpet repairs	£66,880 NIFF / Developer Contributions	Contractor appointed – The Service has requested a programme of works from the contractor.

Victoria Park	Drainage works to the pond	£110,000 NIIF	Consultants report now completed. Works programmed – 2027.
---------------	----------------------------	------------------	--

Ward 13 Garscadden Scotstounhill

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Greenspace at Danes Drive and Kingsway	Greenspace works, including planting and bench installations.	£18,000 POSIF	Planting works complete, bench installations programmed for Summer 2026.
Knightswood Park	Contribution towards a wider funding package and will form the subject of further engagement with Friends of Knightswood Park and local food groups in relation to deliver a Food Hub- to include growing, food distribution and addressing food poverty.	£62,000 POSIF	Works programmed – Autumn / Winter 26/27
Knightswood Park	Knightswood Park Pond – Surface Water Management Works.	£68,000 NRF £10,000 NIIF	Officers are currently monitoring water levels. Further works through the Nature Restoration Fund to be finalised and shared.
Ellerslie Walkway	Replacement fencing at river	£120,000 NIIF	Works programmed – Autumn / Winter 2026/27

Daisy Park	Replacement fencing	£13,570 NIIF	Works programmed – Autumn / Winter 2026/27
Kirkton Avenue	Play Renewal Works	£50,000 ScotGov; £8,260 Developer Contributions	Tender documents to be prepared by March 2027
Knightswood Play Area	Play Renewal Works	£61,500 Scot Gov / GCC Capital	Tender documents to be prepared by November 2026
Yoker Play Area	Play Renewal Works	£53,574 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Kirkton Flats	Play Renewal Works	£8260 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program The Service is aware of engagement activities currently taking place by the local Housing Association. This activity will inform the scope and extent of any works.
Knightswood Play Area	Play Renewal Works	£10,260 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program

Ward 14 Drumchapel Anniesland

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Blairdardie & Old Drumchapel CC	An allocation of £24,500 has been allocated to each CC area.	£24,500 POSIF	Installation of planters and tree planting complete. Use of remaining funds to be agreed with Community Council.
Drumchapel CC	An allocation of £24,500 has been allocated to each CC area.	£24,500 POSIF	Projects currently being considered for development in conjunction with the relevant Community Council. The Service is reviewing options to improve accessibility on the Drumchapel Way with an external funder, where these funds may potentially be used to match fund.
High Knightswood & Anniesland CC	An allocation of £24,500 has been allocated to each CC area.	£24,500 POSIF	The majority of this allocation has been spent through grant awards for various environmental works. The Service is dialogue with the Community Council to agree final allocations.
Blairdardie Sports Pitch	Installation of a MUGA and play area	£350,000 NIIF	Works will be programmed in accordance with the citywide delivery program
Peel Glen Play Area	Path resurfacing works	£40,000 NIIF	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program. Surfacing works will be brought forward where possible. Local play survey undertaken
Drumchapel Park	Installation of accessible seat benches and picnic benches to development works with DrumHub.	£12,000 NIIF	Works will be programmed with main contract for the development of the cycle track.
Fulton Street	Play Renewal Works	£50,000 ScotGov; £66,416 GCC Capital	Tender documents to be prepared by March 2027

Southdeen Play Area	Play renewal and placemaking works	£242,037 Scot Gov / GCC Capital/ Developer Contributions	Tender documents submitted to procurement February 2026
Drumchapel Park	Creation of landscaped area for passive recreation	£96, 077 Developer Contributions	Works programmed – Autumn / Winter 26/27 .
Keal Avenue	Amenity Greenspace Works	£2436 Developer Contributions	Works programmed – Spring / Summer 2027
Keal Avenue Play Area	Play area improvements	£1682 Developer Contributions	Works programmed – Spring / Summer 2027

Ward 15 Maryhill

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Maryhill Park	Installation of handrail at Spence Street	£1,000 POSIF	Works programmed – Summer 2026
Kelvin Walkway @ Garrioch Drive, near junction of Garrioch Quadrant	Works to address issues reported in relation to steepness and surface water to allow this entrance to be reopened. Path which connects this entrance to Kelvin Walkway, add a new drainage swale, add new cross drains and regrade the section of path which zig zags.	£18,608 POSIF	Initial phase of drainage works complete. Further phase signage installations programmed summer 2026 .
Acre Estate	Contribution towards wider package of funding to support supply and installation of play equipment. Subject to further consultation with community local Housing Association to determine suitability and age-appropriate play equipment.	£29,500 POSIF	In conjunction with the Acre Residents Association, a new location has been identified for the play area. Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Maryhill Park	Upgrade of path at wetland area within Maryhill Park	£6500 POSIF	Programmed – Summer 2026
Maryhill Park	Installation of welcome signage in the Summerston area	£6500 POSIF	Further engagement will take place with Summerston Community Council to finalise designs and locations.
St Blanes Open Space	Installation of footpaths	£6000 NIIF	Works programmed – Autumn / Winter 26/27
Geary Street Play Area	Removal of fencing and landscaping works	£13,500 NIIF	Works programmed – Autumn / Winter 26/27

Maryhill Park	Play renewal works	£50,000 ScotGov, £13,000 POSIF	Tender documents to be prepared by March 2027
Hotspur Street Play Area	Play renewal works	£45,109 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program
Cowal Street Play Area	Play area improvements	£9038 Developer Contributions	Works will be programmed in accordance with the play renewal delivery program
Glenavon Road	Play renewal works	£25,434 Developer Contributions	Tender documents to be prepared by June 2026 (brought forward from November 2026)
Bellcraig Community Centre	Play renewal works	£18,200 Developer Contributions	Works will be programmed in accordance with the play renewal delivery program

Ward 16 Canal

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Greenspace and Play Area next to Cadder Primary School	200 linear metres of hard surfaced active travel route to connect Vaila Street to the Primary School via the Herma Street entrance and to connect the MPGC and Children's Play Area to the Primary School via the Herma Street	£19,000 POSIF	The Service will be commissioning Green Action Trust to deliver new shared use path network and play area. Timescales to be confirmed upon appointment.
Ward-wide locations	Installation of seat benches and accessible picnic benches	£20,000 NIIF	Works programmed – Autumn / Winter 26/27
Ruchill Park	Play Renewal and placemaking works	£244, 136 POSIF / Scot Gov / Developer Contributions	Tender documents to be prepared by November 2026. Local play survey
Milton Park	Play Renewal Works	£32,358 ScotGov / POSIF / Developer Contributions	Tender documents to be prepared by March 2027
Skirsa Street	Play renewal and placemaking works	£65,711 Scot Gov / Developer Contributions	Tender documents being developed by external partner as part of wider Cadder Woodland Management Works

Balmore Square	Play area improvements	£6514 Developer Contributions	Works to be programmed
Sighthill Cemetery	Amenity Greenspace Works	£22,282 Developer Contributions	Works to be programmed
Western Necropolis	Amenity Greenspace Works	£14,798 Developer Contributions	Works to be programmed

Ward 17 Springburn Robroyston

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Robroyston Park	Enhance entrances to the park: Frontage to east end of Quarrywood Road between sandstone constructed entrance gateways	£4200 POSIF	Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in summer 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in addition to this allocation will provide better value for any procurement exercise.
Robroyston Park	Enhance entrances to the park: Entrance from Quarrywood Avenue (adjacent to the shops)- create a feature entrance/ gateway into park	£10,000 POSIF	Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in summer 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in addition to this allocation will provide better value for any procurement exercise.
Robroyston Park	Enhance and improve northern loop footpath around wetland (approx. 200m in length). The nature of the ground and the seasonal flooding will influence the solutions for this. Potential for a boardwalk to form part of the route.	£16,214 POSIF	Primary ecological assessment complete. Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in summer 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in addition to this allocation will provide better value for any procurement exercise

Springburn Park	Engage with the range of community organisations based within Springburn Park and bring forward costed proposals which could include children's play, support volunteering, tree planting, heritage, biodiversity, and active travel.	£48,600 POSIF	Following feedback from local stakeholders, this funding will be allocated to the Doulton Statue within the park. A heritage specialist has been appointed and will advise the Area Partnership of a programme accordingly.
Robroyston Park	Enhance entrance from near 26 Quarrywood Avenue and enhanced and additional interpretative signage	£9000 POSIF	Funding has become available from developer contributions, play renewal and NIIF. Following a decision by the Area Partnership, a placemaking consultation will be undertaken in summer 2026 to consider park infrastructure, inclusive of this allocation. Scoping further works in addition to this allocation will provide better value for any procurement exercise
Broomfield Park	New access gate and path from Wallacewell Road to play area.	£54,000 NIIF	Works programmed – Autumn / Winter 26/27
Springburn Park	Installation of benches at pond area and MUGA	£5100 NIIF	Works programmed, anticipated installation Autumn / Winter 26/27.
Balgrayhill Road	Play Renewal Works	£34,400 ScotGov; £16,763 Developer Contributions	Tender documents to be prepared by March 2027
Robroyston Park Play Area	Play renewal and placemaking works	£300,944 Scot Gov / POSIF / Developer Contributions	Robroyston Park Play Area- Tender documents to be prepared by November 2026

Cowlairs Park	Developing Park Infrastructure	£5868 Developer Contributions	Works programmed – Spring / Summer 2027
Standburn Road Play Area	Play area improvements	£73,485 Scot Gov / Developer Contributions	Tender documents issued to procurement April 2026
Broomfield Park	Play area renewal works	£23,717 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program

Ward 18 East Centre

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Barlanark	Play Renewal Works	£95,000 ScotGov	Tender documents to be prepared by March 2027
Greenfield Park Play Area	Play Renewal Works	£190,589 Scot Gov / GCC Capital / Developer Contributions	Geotechnical constraints have been identified which require further review. As a result, revised procurement dates for Greenfield Park are not yet confirmed and will be reported to this Committee in a future update, once investigations are complete. Local play survey undertaken.
Barlanark Park MUGA	Lighting Upgrades	£10,000 NIIF	Works programmed, anticipated installation Autumn / Winter 2026/27. Local play survey undertaken.
Budhill Park	Installation of 2 benches	£3400 NIIF	Works instructed, anticipated installation Spring / Summer 26/27
Budhill Square	Installation of benches and raised beds	£6800 NIIF	Works programmed – Spring / Summer 26
Lethamhill Road Play Area	Play Renewal Works	£92,300 Scot Gov / POSIF	Works complete – Feb 2026
Cranhill Park	Play renewal and placemaking works	£142,051 Scot Gov / Developer Contributions	Local survey undertaken. Works will be programmed in accordance with the play renewal delivery program
Sandaig Primary School Play Area	Play area improvements	£29825 Developer Contributions	Works will be programmed in accordance with the play renewal delivery program
Wellhouse Play Area	Play area improvements	£20,619 Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program

Hogarth Park Play Area	Play area improvements	£31,659 Developer Contributions	Works will be programmed in accordance with the play renewal delivery program
Abernethy Street	Play area improvements	£33,797 Developer Contributions	Works will be programmed in accordance with the play renewal delivery program

Ward 19 Shettleston

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Tollcross Park	Widening and improve condition of footpaths linking Nursery with Wellshot Road and Swimming Centre, enhancement of existing lighting along this route, renew park signage at Wellshot Road, add reference to the new Nursery on the finger signage within the park.	£37,988 POSIF	Lighting and tar repairs carried out. Officers are reviewing further works to improve accessibility to the nursery, including active travel options. Officers will liaise with local stakeholders on proposals.
Tollcross Park	New Outdoor Learning Spaces, supporting 1,140 hours and Curriculum for Excellence.	£10,000 POSIF	Work complete at Hidden Garden includes tree planting and reinstatement of pond.
Tollcross Park	Play Renewal Works	£114,466 Scot Gov / GCC Capital / Developer Contributions	Tender documents to be prepared by March 2027
Mount Vernon Park	Foot path to support walking, wheeling and cycling. Following site meeting a route has been identified from the entrance at Kenmuir Avenue to the entrance opposite 92 Wester Road, avoiding tree roots	£60,281 POSIF £40,000 NIIF	Works instructed, anticipated installation Spring/Summer 2026
Clyde Walkway	Enhancements to entrance, including removal of boom gate.	£5,125 POSIF	Works instructed, anticipated installation Autumn/Winter 2026/27

Downfield Street Play Area	Play Area Renewal Works	£135,320 NIIF / Scot Gov / Developer Contributions	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program. Local Play Survey undertaken
Mount Vernon Park Play Area	Play Area Renewal Works	£165,329 NIIF / Scot Gov	Additional funds have become available through Scottish Government Play Renewal Fund. Works will be programmed in accordance with the delivery program.
Downfield Street Play Area	Path resurfacing	£11,000 NIIF	Works instructed, anticipated installation Autumn/Winter 2026/27
Garrowhill Park	Installation of picnic bench	£3400 NIIF	To be included in citywide package of installations, anticipated installation – Summer 2026.
Whiterose Community Hall	Play Area Renewal	£170,000 NIIF	Works instructed, anticipated installation Autumn/Winter 2026/27
Whiterose Community Hall	Enhancements to existing path network	£27,000 NIIF	A timescale for works will become available subject to further engagement with local stakeholders. Engagement activity also includes consideration of lighting options for future approval if desired.
Tollcross Park	Various amenity greenspace works, including bench installations and entrance enhancements	£65,490 Developer Contributions	Works instructed, anticipated installation Autumn/Winter 2026/27

Ward 20 Baillieston

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Greenspace/park at Baillieston Road/Hamilton Road (plots 250-253)	Tar surfacing to existing path leading to proposed new bench. Install new fencing and gates to entrance area (10m)	£9900 POSIF	Works programmed – Autumn / Winter 26/27
Wellhouse Crescent Play Area	New path and gate between primary school and park	£12,000 POSIF	Works programmed – Autumn / Winter 26/27
Swinton Park Play Area	Paint benches, repair/replace double and single springees, clean and repair carpet and re-apply sand layer	£4200 POSIF	Works programmed – Autumn / Winter 26/27
Wellhouse Crescent Play Area	Play Renewal Works	£35,495 Scot Gov / POSIF / Developer Contributions	Tender documents to be prepared by March 2027. Local play survey undertaken.
Garrowhill Park	Additional seating	£3400 NIIF	Works programmed – Autumn / Winter 26/27
Garrowhill Park	Path enhancements	£4000 NIIF	Works programmed – Autumn / Winter 26/27
Swinton Recreation Area	Installation of loose surface path around football pitch and tree planting	£38,000 NIIF	Works programmed – Autumn / Winter 26/27
Baillieston Community Garden	Renewal of perimeter fence	£11,000 NIIF	Works programmed – Autumn / Winter 26/27

Ward 21 North East

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Blairtummock Park	Upgrading of the Play Area	£240,566 POSIF / NIIF	NRS has been invited to collaborate with partner agencies with a view to growing the scope and budget of the project. Community engagement and design work is now complete, with planning application scheduled for submission June 2026.
Auchinlea Park	Play Renewal Works	£92,195 Scot Gov / Developer Contributions	Tender documents to be prepared by March 2027. Local play survey undertaken.
Provanhall	Repair and painting of perimeter fence	£2000 NIIF	Works programmed – Autumn / Winter 26/27
Garthamlock (G.E.S.H)	Installation of swing gate to prevent fly tipping	£5000 NIIF	Works Programmed – Autumn / Winter 26/27

Ward 22 Dennistoun

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Glenconnor Park Play Area	Play Renewal and placemaking works	£207,391 Scot Gov / GCC Capital / Developer Contributions	Tender documents issued to procurement April 2026 (brought forward from November 2026)
Glenconnor Park	Installation of outdoor gym	£14,000 POSIF	Tender documents issued to procurement April 2026 (brought forward from November 2026)
Duke Street	Play Renewal Works	£33,200 ScotGov; £54,664 Developer Contributions	Tender documents to be prepared by March 2027. Local play survey undertaken
Hogarth Park	Upgrade entrance at the west side of the park to complement and match fund other works in the park which are already funded.	£4,750 POSIF	First phase of vegetation works complete. The Service will be undertaking further placemaking work to agree future actions / works.
Coll Place	Play area renewal and path network improvements.	£286,683 Scot Gov/ GCC Capital / NIIF / Developer Contributions	Initial phase of infrastructural works is currently being commissioned and expected to be on site summer 2026. Procurement documentation has been submitted to procurement for the play area works.
Hogarth Park	Scope additional park enhancements through NIIF	£500 NIIF	In addition to allocations from the Parks and Open Spaces Fund, a placemaking exercise will be undertaken to provide recommendations to the Area Partnership.

Greenspace West of Rymer Street	Bring forward proposals to enhance active travel, secure-by-design and biodiversity through works to planting, surfacing and signage	£10,000 POSIF	First phase of planting works complete. Path network improvements programmed – Autumn / Winter 26/27
MPGC at Glenconnor Park	Install lighting columns	£20,000 POSIF	Works instructed, anticipated installation Autumn/Winter 2026
Fountainwell Play Area	Amenity greenspace and play renewal works	£45,957 Developer Contributions	Works to be programmed upon further site assessment.

Ward 23 Partick East Kelvindale

Location	Proposal	Budget Allocated	Anticipated timescales for any remaining works by NRS
Hayburn Park	Replace toddler slide	£9000 POSIF	The Service will engage with local stakeholders regarding the reallocation of these funds within the park.
Mansfield Park	Installation of path to the west side of the park (near games court)	£5000 POSIF	Community Council have reviewed brief again and provided comments which Officers will now feed into scope of works. Anticipated completion – Summer 26
Mansfield Park	Installation of dog fouling sign (pole mounted)	£1000 POSIF	Community Council have reviewed brief and provided comments which we will now feed into scope of works. Anticipated completion – Summer 26
Walker Court Play Area	Contribution towards installation of play tower and surfacing.	£31,651 POSIF / Developer Contributions	Works programmed – Autumn / Winter 26/27
Ashburton Road	Picnic bench installations in open space	£14,200 NIIF	Actions agreed with Community Council reps following site visit. Timescales for works to be confirmed.
Hayburn Park	Play Renewal Works	£9000 POSIF; £9,700 Scot Gov	Tender documents to be prepared by March 2027