SITE VISIT REPORT

SITE LOCATION: Cathkin Park



CLIENT: Scottish Football Foundation

JOB #: 3078

DATE OF VISIT : 02-Jun-2022 09:00

ISSUED BY : Sports Labs Consult

REVIEWED BY : David Dickinson

Consult	Defects
☑	☐
Progress	**Field Visit**
☐	☐
Information	**Feasibility**
☑	☑

	OBSERVATIONS	ACTIONS
1.	Existing Surface	Existing macadam tarmac surface. Signs of root infiltration and uneveness. It is recommended that the existing surface is broken up and using a mobile crushing unit resued within the base-regrade
2.	Existing fencing	Wire mesh fencing fixed to existing perimeter wall. Showing signs of bowing and gaps. As part of works should be upgraded. Recommended that existing brackets retained and resued if possible to keep wall stability.
3.	Existing Floodlighting	The existing floodlighting to be replaced with LED heads. There is 1 column that will need to be replaced fully as part of these works. It is noted that extensive tree clearing will be needed around the perimeter and especially at the floodlights.
4.	Existing Manhole	Existing manhole to be capped and protected at the sub base level.
5.	Existing drainage	There is a drainage system I the development area, this to be used to connect new drainage system within pitch. New carrier and lateral drainage installed.
6.	Root Growth	Clear signs of root infiltration on the surface. A root protection barrier

sportslabsconsult
1 Adam Square
Brucefield Industry Park
Livingston EH54 9DE
West Lothian, Scotland
United Kingdom
Email: eric@sportslabs.co.uk
Phone: +44 (0) 1506 444 755

	would be recommended to be installed to the perimeter wall. Trenching around the wall and install of barrier would be part of the scope of works.

ADDITIONAL NOTES :

- Storage & Protection: N/a
- Health & Safety: N/a
- Trades & Operatives: N/a
- Delays & Causes: N/a
- Information Required: See observations notes

sportslabsconsult



Existing Surface



Existing fencing

Images taken by: David Dickinson on *02-Jun-2022 09:00*



Existing
Floodlighting



Existing Manhole



Existing drainage



Root Growth



Pitch access



Single access point



Cut lighting column



Fence dilapidation