Additional Carriageway Inlay Schemes 2023/24 Appendix 3

Street	Limits	WO	Ward	Treatment	Area (sqm)	Estimated Spend	Complete On Site	Projected Spend	Certified	Substantial Completion	Comments
Castlemilk Drive	Ardencraig Road to Stravanan Ave		1	60mm Inlay	2210	£ 72,000.00		£ 72,000.00			
Peat Road	Dunside Dr to Nitshill Road (southbound)		3	60mm Inlay	2200	£ 66,000.00		£ 66,000.00			
Penneld Road	Full length		4	40mm inlay	2220	£ 24,855.74		£ 24,855.74			
Tinwald Avenue	Full Length		4	40mm inlay	3462	£ 40,218.45		£ 40,218.45			
Skipness Drive	Drive Road to R18		5	60mm Inlay	2600	£ 78,000.00		£ 78,000.00			
St Kenneth Drive	Cara Drive to Skipness Drive		5	60mm Inlay	2200	£ 61,663.20	£ 61,663.20	£ 61,663.20	£ 61,663.20	Y	Completed by External Contracts.
Broad Street	Orr St to Rimsdale St		9	40mm Inlay	3050	£ 45,750.00		£ 45,750.00			
Muslin Street	Full Length & Dalmarnock St JCN		9	40mm Inlay	3000	£ 45,000.00		£ 45,000.00			
Reid Place	Full Length		9	40mm Inlay	485	£ 7,275.00		£ 7,275.00			
Garscube Road	Cowcadden to New City Road		10	100mm inlay	3000	£ 70,000.00		£ 70,000.00			
Southbrae Drive	Westbrae Drive to Halleydown Drive		12	40mm inlay	6032	£ 90,480.00		£ 90,480.00			
Anniesland Road	Between No.478 and No.516		13	60mm inlay	2214	£ 55,350.00		£ 55,350.00			
Glendinning Road	Full length		14	40mm inlay	3000	£ 45,000.00		£ 45,000.00			
Hotspur Street	QMD to Garrioch Road		15	40mm inlay	3660	£ 54,900.00		£ 54,900.00			

Street	Limits	WO	Ward	Treatment	Area (sqm)	Estimated Spend	Complete On Site	Projected Spend	Certified	Substantial Completion	Comments
Broomfield Road	Broomfield Crescent to Royston Road		17	40mm inlay	3700	£ 75,000.00		£ 75,000.00			Passed to External Contracts.
Rye Road	Full length		17	40mm inlay	5400	£ 100,200.00		£ 100,200.00			
Wester Road	Full Length		19	40mm inlay	5000	£ 81,000.00		£ 81,000.00			
St Rollox Brae	Springburn Road to roundabout		22	60mm inlay	2900	£ 87,000.00		£ 87,000.00			
Viewpark Avenue	from M8 west on ramp north to Blochairn Road		22	40mm inlay	6200	£ 93,000.00		£ 93,000.00			
Hyndland Road	Clarence Drive to Queensborough Gardens		23	60mm Inlay	1000	£ 25,000.00		£ 25,000.00			
Hyndland Road	Between Highburgh Road and Hyndland Avenue		23	60mm Inlay	1000	£ 25,000.00		£ 25,000.00			
				Total	**64533**	**£ 1,242,692.39**	**£ 61,663.20**	**£ 1,242,692.39**	**£ 61,663.20**	-	